S
625.704
H3fe
Oct.1,1984

PLEASE RETURN

MONTANA

DEPARTMENT OF HIGHWAYS

Montana State Library
3 0864 1006 6603 4

OCT - 9 1984

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

OCTOBER 1, 1984



LEGEND

STATE MAINTAINED
FEDERAL-AID ROUTES

- Interstate
- Primary
- Secondary

INCORPORATED CITIES

- Capital
- County Seat
- Other

Butte Over 5000
Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

Sheet 1 of 2

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: September 26, 1984

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
437	2 Miles East of Tarkio-East IR 90-1(100)64	PMS 20.0 Miles	Plans To Checker	0	89	Nov. 1 1984
268	Mullan Road RS 263-1(4)1	G, GS, PMS, & Struct. 4.2 Miles	Final P.I.H.	16	37	Jan. 7 1985
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Final PIH	61	5	July 9 1985
528	N. of Phillipsburg (Boulder & Flint Cr.) BRF 19-2(5)49	Structs & Apps	Plans To Checker	14	20	July 18 1985
463	Polson Northwest F-HES 5-2(21)61	PMS 26.0 Miles	Plans To Checker	0	90	Sept. 21 1984
469	East Shore Flathead Lake F-HES 52-1(2)0	PMS 3.6 Miles	Plans To Checker	0	90	Sept. 21 1984
024	Flathead & Countyline South F 5-2(31)86	G, GS, & PMS 7.2 Miles	Final PIH	235	49	Dec. 2 1985
243	Dixon-North RS 212-1(1)0	G, GS, & PMS 3.2 Miles	Planning Report	0	2	Mar. 7 1988
567	Elk Hill-Lion Springs F1-1(12)65	G, GS, & PMS 3.3 Miles	Final PIH	88	46	Apr. 8 1987
649	Meadow Creek-South S-508-1(2)12	G, GS, PMS, & Struct. 5.5 Miles	Prelim. PIH	0	5	Aug 8 1989
304	Perma Canyon RS 382-1(1)1	Structs & Apps.	Plans To Checker	0	90	Sept. 21 1984
632	Post Creek - Ravana F-HES 5-2(25)38	PMS 8.4 Miles	Final PIH	24	4	Mar. 3 1986
602	Big Fork South & West PR 52-1(3)18	PMS & Widening 16.9 Miles	Prelim PIH	0	0	May 7 1986
522	Fisher River Bridge BRF 1-1(15)57	Struct. & Apps.	Prelim. PIH	120	9	July 2 1986
633	Augivine East & West F-HES 24-1(15)5	PMS 6.3 Miles	Plans To Checker	7	90	Sept. 20 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

Montana State Library
3 0864 1006 5937 7

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: September 26, 1984

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
634	Clearwater Jct. East FR 24-1(16)32	PMS & Widening 11.8 Miles	Prelim PH	24	9	Nov. 30 1987
770	Orando East RTE-HES 24-2(16)43	PMS & Widening 12.8 Miles	Prelim PH	0	5	Nov. 22 1986
635	Seeley Lake-Lake FR 83-1(13)15	PMS & Widening 8.3 Miles	~~Prelim~~ Prelim PH	0	0	Jan 29 1987
603	Libby-Southeast F-1(19)38	PMS & Widening 6.1 Miles	Prelim PH	0	0	Nov. 30 1987
521	Hamilton-Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Prelim PH	0	0	May 2 1988
604	Eureka North & South F 5-4(2)124 U-1	G.G.S. PMS & Struct. 12.6 Miles	Prelim PH	0	0	Apr. 9 1991
724	Whitefish-Olney F 5-3(20)129	Timber General 16.6 Miles	Final R/W Plans	0	0	Aug. 30 1985
	- - - - - - - -	- - - - - - - -				
	- - - - - - - -	- - - - - - - -				
	- - - - - - - -	- - - - - - - -				
	- - - - - - - -	- - - - - - - -				
	- - - - - - - -	- - - - - - - -				
	- - - - - - - -	- - - - - - - -				
	- - - - - - - -	- - - - - - - -				
	- - - - - - - -	- - - - - - - -				

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 29, 1984

PROJECT NO.: I 90-1(95)22

PROJ. NAME: Drexel E. & W.

LENGTH: 6.2 Miles

COUNTY: Mineral

CONTRACT TIME: 100 WD

ORDER TO PROCEED DATE: 4-11-83

% COMPLETE: 100

% TIME USED: 98

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 8-23-84

CONTRACT AMOUNT: $4,621,015.26

CONTRACTOR: Northwest Const. Co.

FROM (town): Kirkland, WA

AWARD DATE: 2-28-83

DATE WORK STARTED: 4-11-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James L. Cyr

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 649-2460

ADDRESS: St. Regis

GENERAL: Two engineers are working on final quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-26-84

PROJECT NO.: I-IG 90-1(61)27, U-849
PROJ. NAME: ST. REGIS EAST & WEST
LENGTH: 6.8 Miles
COUNTY: Mineral
CONTRACT TIME: 220 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 68
% TIME USED: 49
NO. MEN EMPLOYED: 32
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,446,868.84
CONTRACTOR: WASHINGTON CONST CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: July 15, 1984
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Av. 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JAMES L CYR
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: Contractor finishing Subgrade 480+00 — 620+00. Prepare Detours is 100% complete; clearing & grubbing is 100% Complete; Unclass. Excav. is 90% complete; Sub Excav. is 99% Complete; Special Borrow is 99% complete; Topsoil is 55% Complete; Comp. Roadbed is 98% complete; Haul is 95% complete; 1" Mix Bit. Surf is 27% complete; Minus Base is 44% Complete; 1" C.B.C. is 21% Complete; 3/4" C.B.C. is 8% Complete; Class DD Conc. is 50% Complete; Class AC-DC Conc. is 81% Complete; Excav. C.I.V. is 76% Complete; Bedding Material is 76% complete; Drainage Pipe is 94% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 1, 1984

PROJECT NO.: IIGR0-1(61)25;U-10
CONTRACT AMOUNT: $ 762,627
PROJ. NAME: St. Reg's Stru. Rehabilitation
CONTRACTOR: Pacwater Ind., Inc.
LENGTH: 0.2 Mi.
FROM (town): Spokane, Wash.
COUNTY: Mineral
AWARD DATE: 7-6-84
CONTRACT TIME: 110 Working days
DATE WORK STARTED: 8-16-84
ORDER TO PROCEED DATE: 7-30-84
PROBABLE COMPLETION DATE: 9-1-85
% COMPLETE: 6
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 10
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 1-4
NO. HOURS PER SHIFT: 8-
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Jack Silvey
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: St. Regis, Mt.

GENERAL:

St. Regis River Bridge - Completed Pier Repair

Work suspended for year (1984)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1984

PROJECT NO.: I90-1(57)39U-4 CONTRACT AMOUNT: $ 7,299,746.44

PROJ. NAME: Sloway-Superior CONTRACTOR: P.K.S.

LENGTH: 8.1 miles FROM (town): Sheridan, Wyo

COUNTY: Mineral AWARD DATE: 9-21-82

CONTRACT TIME: 200 w.d. DATE WORK STARTED: 11-2-82

ORDER TO PROCEED DATE: 10-20-82 PROBABLE COMPLETION DATE: 7-84

% COMPLETE: 90 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 78 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 10-83

PROJECT MANAGER: G. Tahija TELEPHONE: [illegible]

NO. OF ENG. PERSONNEL EMPLOYED: 9 ADDRESS: Superior Mt.

GENERAL: Striping on the open Graded Friction Course, & the Dry creek Interchange

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1984

PROJECT NO.: IR 90-1(98)43
PROJ. NAME: Superior East & West
LENGTH: 16.5
COUNTY: Mineral
CONTRACT TIME: 100 w.d
ORDER TO PROCEED DATE: 8-30-83
% COMPLETE: 99
% TIME USED: 87
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,601,551.10
CONTRACTOR: McIntyre
FROM (town): Great Falls
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 10-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tabia
NO. OF ENG. PERSONNEL EMPLOYED: 9
TELEPHONE: 822-4810
ADDRESS: Superior MT

GENERAL: only item remaining is 2nd application of Epoxy paint

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 29, 1984

PROJECT NO.: IR 90-2(72) 98
PROJ. NAME: Missoula East & West
LENGTH:
COUNTY: Missoula
CONTRACT TIME: 120
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 1%
% TIME USED: 0%
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 990,963.00
CONTRACTOR: Idaho Const. Co.
FROM (town): Twin Falls, Idaho
AWARD DATE: 9-4-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William C. Mast TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Department of Highways
Missoula, Montana

GENERAL: MP. 96.3 : The contractor has completed the class "A" Repair and has patched the holes with Set 45 on spans No. 1, 2 & 3 North Bound.

No Work on other structures

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 29, 1984

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton E & W
LENGTH: 15.5 Miles
COUNTY: Missoula & Granite
CONTRACT TIME: 115 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 73
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,796,742.94
CONTRACTOR: American Asphalt, Inc
FROM (town): Missoula
AWARD DATE: November 7, 1983
DATE WORK STARTED: Feb. 28, 1984
PROBABLE COMPLETION DATE: OCT. 1984
NO. DAYS WORKED PER WEEK: Various
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allen Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 363-4420
ADDRESS: Hamilton, MT.

GENERAL: Subcontractor Frank Gurney worked from Sept. 9 thru Sept. 11 striping centerline. Striping of all Ramps is complete. When weather conditions are favorable all remaining striping will be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 29, 1984

PROJECT NO.: IR 90-3(60)135
PROJ. NAME: Bonner-Mil East
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99 %
% TIME USED: 65 %
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,422,689.22
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: November 17, 1983
DATE WORK STARTED: February 28, 1984
PROBABLE COMPLETION DATE: Oct 1984
NO. DAYS WORKED PER WEEK: Various
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 363-4420
ADDRESS: Hamilton, MT.

GENERAL: Subcontractor, Frank Gurney, worked from Sept. 9 thru Sept 11 striping centerline. Striping on all Ramps is complete. When weather conditions are favorable all remaining striping will be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

10

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 29, 1984

PROJECT NO.: IR 90-3(61)142
PROJ. NAME: Beartooth E&W
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 1,777,337.75
CONTRACTOR: Jim Gilmore Excavating, Inc.
FROM (town): Butte Mt.
AWARD DATE: August 29, 1984
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: Aug. 1985
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Allan Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 363-4420
ADDRESS: _____

GENERAL: This office has had no contact with the contractor since the project was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

11

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 28, 1984

PROJECT NO.: IR 90-3(58)162
PROJ. NAME: GOLD CR. E. & W.
LENGTH: 10.0 MILES
COUNTY: POWELL
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 82
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 2,259659.30
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT
AWARD DATE: 1-30-84
DATE WORK STARTED: 4-5-84
PROBABLE COMPLETION DATE: 10-15-84
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: WASEN R. GUARD
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: CONTRACTOR HAS COMPLETED THE JOB WITH THE EXCERTION OF THE SECOND COAT OF EPOXY ON THE YELLOW STRIPES

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept 29, 1984

PROJECT NO.: F 7-1(6)43 U-1, U-2 F-FF 7-1(2)46, U-3 City Project 41

CONTRACT AMOUNT: $4,350,724.30

PROJ. NAME: Hamilton N&S

CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 miles

FROM (town): Sheridan, WY

COUNTY: Ravalli

AWARD DATE: February 28, 1983

CONTRACT TIME: 120 WD

DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE: Oct. 1984

% COMPLETE: 99.5

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 99

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Allan Dutton

TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: Hamilton, Mt.

GENERAL: Slope cleaning work and work on curb opening has been performed during this period. Three engineers are working on final quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept 29, 1984

PROJECT NO.: RTF 19-2(7)31
PROJ. NAME: Porters Corner-NBS
LENGTH: 6.5 Miles
COUNTY: Granite
CONTRACT TIME: 9-1-84
ORDER TO PROCEED DATE: 6-1-84
% COMPLETE: 100
% TIME USED: NA
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-27-84

CONTRACT AMOUNT: $81,628.97
CONTRACTOR: Swan & Sons Const, Inc.
FROM (town): Anaconda, MT.
AWARD DATE: 4-30-84
DATE WORK STARTED: 6-15-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Aug. 17, 1984
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Giard
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE:
ADDRESS:

GENERAL: The Final Estimate was submitted to Helena on September 7, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-28-84

PROJECT NO.: F 24-1(18)32
PROJ. NAME: CLEARW. JCT. WEIGH STA.
LENGTH: —
COUNTY: MISSOULA
CONTRACT TIME: 100 W.D
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 20.7
% TIME USED: 42
NO. MEN EMPLOYED: 9-10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 621,344.55
CONTRACTOR: AMERICAN ASPHALT
FROM (town): MISSOULA
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-6-84
PROBABLE COMPLETION DATE: 5-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1-5
TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: CONTRACTOR IS NOT WORKING

SUB-CONTRACTORS ARE CRUSHING GRAVEL, SETTING BARN POLES & BUILDING THE SCALE HOUSE & PIT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 28, 1984

PROJECT NO.: BHF 71-1(4)4
CONTRACT AMOUNT: $ 88,148.10
PROJ. NAME: Bridge Over Rattlesnake Cr.
CONTRACTOR: Edward T. Pappas Const.
LENGTH: 65 Ft.
FROM (town): Billings
COUNTY: Missoula
AWARD DATE: 4-30-84
CONTRACT TIME: 60 WD
DATE WORK STARTED: 5-24-84
ORDER TO PROCEED DATE: 5-21-84
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 89
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 8-23-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-29-84
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Neal F
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS:

GENERAL: 1 engineer is working on final quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

16

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: HES 4141(04)
PROJ. NAME: Safety Improvements
LENGTH: State wide
COUNTY: —
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 0
% TIME USED: 10 %
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 28,862.90
CONTRACTOR: Lewis Const. Co.
FROM (town): Great Falls
AWARD DATE: August 29, 1984
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 11-2-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 1—2

TELEPHONE: 549-6481
ADDRESS: P.O. Box # 7039
Missoula, Montana

GENERAL: The contractor plans to start clearing operations on October 1, 1984. He also plans to start erecting signs as soon as materials are available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: M 8116 (3)
PROJ. NAME: Mount Ave - Mala.
LENGTH: 3 - Intersections
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 9-24-84

CONTRACT AMOUNT: $ 642067.10
CONTRACTOR: Long Constr. Co. Inc.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
~~PROBABLE~~ COMPLETION DATE: 9-24-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-25-84

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 1-3

TELEPHONE: 549-6491
ADDRESS: P.O. Box # 7039
Missoula, Montana

GENERAL: The sealed the construction joint between the extruded curb and the concrete median cap on September 24 1984 and two men were released. The fiqal estimate should be submitted to the district office by, October 26, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 26, 1984

PROJECT NO.: RTF 1-2(25)123
RTF 1-1(20)30
RTF 5-3(19)113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: See Below*

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 7.4 2.0 8.0

FROM (town): Line Lakes, Minn

COUNTY: Lincoln Flathead

AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept. 1, 1984

DATE WORK STARTED: August 7, 1984

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: May 1985

% COMPLETE: 50%

NO. DAYS WORKED PER WEEK: 6

% TIME USED:

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. Box 400
Kalispell, Montana 59901

GENERAL: Contractor did not seal the Libby portion of the contract due to inclement weather. Will return in the spring and finish the project. Crushing of the chips for the Libby job was done the week of August 27 to 30.

Subcontractor, Frank Gurney striped the Kalispell North and the Lasalle Road north of Kalispell projects on September 5 and 6 to complete those two portions of the contract.

* LaSalle Road north of Kalispell
Libby North & South
~~Kalispell North~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 29, 1984

PROJECT NO.: HES 5-2(19)32 HES 5-2(18)37 HES 5-2(23)43

CONTRACT AMOUNT: $ 23 337.50

PROJ. NAME: Intersection Lighting

CONTRACTOR: Harpline Const. Co.

LENGTH: NA

FROM (town): Kalispell

COUNTY: Lake

AWARD DATE: June 3, 1984

CONTRACT TIME: 60 WD

DATE WORK STARTED: July 9, 1984

ORDER TO PROCEED DATE: 7-2-84

PROBABLE COMPLETION DATE: Oct 1984

% COMPLETE: 35

NO. DAYS WORKED PER WEEK:

% TIME USED: 25

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Tambrink

TELEPHONE: 892-3987

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Columbia Falls

GENERAL: The project is shut down awaiting the delivery of Light Standards.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept 29, 1984

PROJECT NO.: F-HES 6-1(26)29
PROJ. NAME: Thompson Falls E&W
LENGTH: 16.8
COUNTY: Sanders
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: July 3, 1984
% COMPLETE: 92
% TIME USED: 47
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,707943.20
CONTRACTOR: Glenn Rehbein Exc, Inc.
FROM (town): Lino Lake, Minn.
AWARD DATE: June 8, 1984
DATE WORK STARTED: July 6, 1984
PROBABLE COMPLETION DATE: June 5, 1985
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 827-4650
ADDRESS:

GENERAL: Guard rail installation has been completed Temporary Striping is complete. Chips were placed on about 3/4 mile of roadway. The survey crew is presently working on secondary assignments.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 26, 1984

RTF 35-1(4)?
RTF 36-1(1)0

PROJECT NO.: RTF 5-2(26)67

CONTRACT AMOUNT: $ 470,503.30

PROJ. NAME: See Below *

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 18.1 5.0 12.0

FROM (town): Lino Lakes, Minn.

COUNTY: Mineral Lake Sanders

AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept. 1.,84

DATE WORK STARTED: July 27, 1984

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: Sept. 1, 84

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 6

% TIME USED:

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4 - 15

NO. HOURS PER SHIFT: 11

ACTUAL COMPLETION DATE: Sept. 7, 84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Sept. 12, 1984

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: P.O. Box 400

Kalispell, Mont. 59901

GENERAL: Contractor seal coated the St. Regis cutoff portion of the contract on August 28 - 30 to complete the seal work for the three Projects that make up the contract.

Subcontractor, Frank Gurney Inc., striped the St. Regis road On Sept. 7 and the Plains - Northwest project on Sept1 4 to complete the actual work on the contract. As soon as maintenance forces remove the reject material, the final will be submitted.

*St. Regis Cutoff
Plains - Northeast
~~Polson - Elmo~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 29, 1984

PROJECT NO.: F 38-1(5)4
PROJ. NAME: Columbia Falls E&W
LENGTH: 4.3
COUNTY: Flathead
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 95
% TIME USED: 92
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5368510.28
CONTRACTOR: Tri State Const.
FROM (town): Bellevue, WA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: E. Piedalue
NO. OF ENG. PERSONNEL EMPLOYED: 16

TELEPHONE: 892-3987
ADDRESS: Kalispell, MT.

GENERAL: Peak Paving completed plant mix paving during this period. The prime contractor painted the lane lines and is placing top soil. Curb and sidewalk work is 98% complete. Painting of cross walks and stop bars remains to be done. Seal and cover work will be done next spring.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 26, 1984

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 98
% TIME USED: 103
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 1, 1983
PROBABLE COMPLETION DATE: October 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mont. 59901

GENERAL: Contractor spent two days the past reporting period on cleanup. Sub contractor, Frank Gurney, Inc., striped the project on Sept. 5, 1984. No work on the project since Septl 5 as awaiting for seeding dates to seed and fertilize the project to complete same. Two to three engineering personnel working in the office on the Final intermittenly between other work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-28-84

PROJECT NO.: F24-1(14)23 DATE SURVEY AUTHORIZED: 2-15-84

PROJ. NAME: GREENOUGH HILL DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: HASEN R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 3-5 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-26-84

PROJECT NO.: FR 24-1(16)32 DATE SURVEY AUTHORIZED: 8-10-83

PROJ. NAME: CLEWER. DIST. EAST DATE WORK STARTED: 1-31-84

LENGTH: 12.0 MILES ESTIMATED COMPLETION DATE: 9-26-84

DATE SUBMITTED TO DISTRICT: 9-26-84

PROJECT MANAGER: HASEN R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 2-5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 9/27/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(143 Jackson No.	PMS Overlay & Widening	PIH	62	90	10/84
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	PIH	0	24	3/85
F 55-3(3)12 ~~Legion Ave. - Whitehall~~	Drainage	PIH	0	0	—
~~F 86-1(5)3 Bridger Canyon Road~~	~~Slide Correction & Reconstruction~~				
F 47-1(1)0 Anaconda-Warm Springs	PMS Overlay	Final Des.	81	95	10/84
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	PIH	24	45	10/84
F 50-2(14)55 Gallatin Canyon Road	PMS Overlay & Digouts	Final Des.	69.5	75	10/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	Final Des.	85	70	11/84
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	PIH	0	0	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	PIH	0	0	1/87
M 1805(2) Holmes Avenue - Butte	Grading, Gravel Surf., PMS Overlay	PIH	0	0	—
M 1816(1) Elizabeth Warren - Butte	Grading, Gravel Surf., PMS Overlay	PIH	0	0	—
M 0299(4) U2 Anaconda Streets	Overlay, Grading & Drainage	PIH	0	0	—
IR 90-5(45)256 Cardwell East	Overlay, Guardrail & Leveling	Final Des.	8	100	9/84
IR 90-6(45)307 Bozeman No. Side & East	PMS Overlay & Guardrail	Final Des.	143.5	95	10/84

ST301/vf

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 9/27/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	PIH	4	2	5/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	0	1	4/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	9	5	—
IR 15-2(50)93 Melrose Int. No. Irr. Ditch	Ditch Rehab.	PIH	0	0	—
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	0	1	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	8	5	9/86

ST301/vf

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: F 8-1(5)6
PROJ. NAME: AVON REST AREA
LENGTH: ~
COUNTY: POWELL
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 96
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 8-17-84

CONTRACT AMOUNT: $14,116.00
CONTRACTOR: DREYER CONST.
FROM (town): BOZEMAN, MT.
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-24-84
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 8-17-84
PROJECT MANAGER: IRVIN BROELL
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
BUTTE, MT 59702

GENERAL: FINAL INSPECTION IS PENDING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: F 8-4(10)88
PROJ. NAME: TOSTON - SOUTH
LENGTH: 10.5 MI.
COUNTY: BROADWATER
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 86
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 7-26-84

CONTRACT AMOUNT: $ 1,100,805
CONTRACTOR: AMERICAN ASPH., INC.
FROM (town): MISSOULA, MT.
AWARD DATE: 2-29-84
DATE WORK STARTED: 3-27-84
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-30-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A. G. REATHER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 444-6326
ADDRESS: 2701 PROSPECT
HELENA, MT.

GENERAL: CHECKING OF FINAL DATA IS COMPLETE IN DISTRICT OFFICE, PENDING ARRIVAL OF E.W.O. FROM FIELD OFFICE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

RTF 11-1(10)6
RTF 59-1(6)21
RTF 86-2(1)31
PROJECT NO.: RTI 90-3(62)188

CONTRACT AMOUNT: $ 990,766.50

PROJ. NAME: CHIP SEALS

CONTRACTOR: GLENN REHBEIN EXC., INC

LENGTH: 73 MI.

FROM (town): LONG LAKES, MINN.

COUNTY: PARK, POWELL & DEER LODGE

AWARD DATE: 4-30-84

CONTRACT TIME: 9-1-84 (COMPLETION DATE)

DATE WORK STARTED: 5-12-84

ORDER TO PROCEED DATE: SEE SPEC. PROV. NO. 1

PROBABLE COMPLETION DATE: ~

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: ~

% TIME USED: ~

NO. SHIFTS PER DAY: ~

NO. MEN EMPLOYED: ~

NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 8-2-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-15-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. BOX 1110
BOZEMAN, MT.

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DISTRICT OFFICE. IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA 10-12-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/28/84

PROJECT NO.: F13-1(3)24
PROJ. NAME: Cameron-South
LENGTH: 11.5 miles
COUNTY: Madison
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 56
% TIME USED: 88
NO. MEN EMPLOYED: 70
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,476,345.47
CONTRACTOR: Jim Gilman Exc.
FROM (town): Butte
AWARD DATE: 11/30/84
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9 & 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 682-4604
ADDRESS: Gen. Delv.
Cameron, MT.

GENERAL: Grading is Complete except for Clean up and topsoiling, The Culverts are 90% Complete. the 1½ CBS is 65% and the 3/4" CTS is 50% Complete.

Jim Gilman began paving TYPE "B" plant MIX 9/26/84 using 6.6% Cenex 120-150 AC with 1.5% Lime added. Began paving back from Sta 1900+38.8 with a probable completion date 10/19/84. Bridge is 26% Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 (Butte)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 26, 1984

PROJECT NO.: I15-3(42)150 U1
PROJ. NAME: Bernice - Basin
LENGTH: 0.07 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: Oct. 30, 1983
% COMPLETE: ~~100~~ 100
% TIME USED: 87
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 917,815.90
CONTRACTOR: McInttyre Const. Co.
FROM (town): Great Falls, Montana
AWARD DATE: Sept. 20, 1983
DATE WORK STARTED: Oct. 20, 1983
PROBABLE COMPLETION DATE: August 31, 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 225 - 3788
ADDRESS: P.O. Box 118
Basin, Montana

GENERAL: Project is now complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 27, 1994

PROJECT NO.: I-15-3 (42) 150 U-3
CONTRACT AMOUNT: $ 13,569,729.92
PROJ. NAME: Dernice-Basin
CONTRACTOR: Sletten Const. Co.
LENGTH: 6.9 Miles
FROM (town): Great Falls, Mont.
COUNTY: Jefferson
AWARD DATE: 4-30-94
CONTRACT TIME: 230 Working Days
DATE WORK STARTED: 5-29-94
ORDER TO PROCEED DATE: 5-26-94
PROBABLE COMPLETION DATE: 11-1-95
% COMPLETE: 25
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 28
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 70
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William G. Bork
TELEPHONE: 225-3692
NO. OF ENG. PERSONNEL EMPLOYED: 13
ADDRESS: Basin, Mont.
Box 118

GENERAL: Blattner has been moving dirt & rock from one end of the project to the other & trying to get detours finished off for graveling.

Abcon drilled & shot cuts at 902 & 1108 for one week then moved out then came back in 9-25-94 to drill & shoot 903 cut.

O'Neill has been installing pipe from one end of the project to the other.

Northwest has been fencing mostly farm fence on the south end of the project to contain the livestock that will be coming in soon.

Swan & sons have been clearing & burning several areas should have about all they can do this year by the end of this week.

Rainbow has been doing the sign moves. Sletten is crushing 1½" at Grund pit. Started putting 1½" gravel on So. Frt. Rd. 9-25-94.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 27, 1984

PROJECT NO.: I15-3(42)150 U-3

CONTRACT AMOUNT: $ 2,700,000.00 (Structures)

PROJ. NAME: Terrace - Basin

CONTRACTOR: Sletten Construction Co.

LENGTH: 2.33 miles

FROM (town): Great Falls, Montana

COUNTY: Jefferson

AWARD DATE: April 30, 1984

CONTRACT TIME: 280 working days

DATE WORK STARTED: May 23, 1984

ORDER TO PROCEED DATE: May 30, 1984

PROBABLE COMPLETION DATE: November 1985

% COMPLETE: 37

NO. DAYS WORKED PER WEEK: [illegible]

% TIME USED: 27

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 29

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold [illegible] Wiebe

TELEPHONE: 225-3262

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Structure Near 944+80.00: Formed, placed and tied Reinforcing Steel and Class A Concrete for bents no. 1&2 backwalls. They also, welded clips and grouted Prestressed Bulb-T Beams. Dual Structures at Station 944+80: Formed, placed and tied Reinforcing Steel and Concrete for bents no. 1&2 Backwalls, Intermediate Diaphragms and Deck Slabs for both the north and south-bound structures. Dual Structures at Station 1159+50.00: Formed, placed and tied Reinforcing Steel and Concrete for the Barriers on both the north and south-bound structures. Dual Structures at Station 1172+96.76: Formed, placed and tied Reinforcing Steel and Concrete for bents no. 1,2,3 & 4 (N.&S.) crossbeams. They also, set Spans No. 1&2 (N.&S.) Prestressed beams and are forming bent no. 1 (N.B.) backwall and spans no. 1&2 base of deck.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE
one of two

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 27, 1984

PROJECT NO.: I15-3(42)150 U-3

CONTRACT AMOUNT: $ 2,700,000.00 (STRUCTURES)

PROJ. NAME: Bernice - Basin

CONTRACTOR: Letten Construction Co.

LENGTH: 0.33 miles

FROM (town): Great Falls, Montana

COUNTY: Jefferson

AWARD DATE: April 30, 1984

CONTRACT TIME: 230 working days

DATE WORK STARTED: May 23, 1984

ORDER TO PROCEED DATE: May 30, 1984

PROBABLE COMPLETION DATE: November 1985

% COMPLETE: 27

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 27

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 29

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe

TELEPHONE: 225-3962

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Percent complete for items are as follows: Structure Excavation Type I 73%; HP14 x 73 Steel "H" Pile Furnish 65%; HP14 x 73 Steel "H" Pile Drive 66%; 20" Ø x ½" Steel Pipe Pile Furnish 52%; 20" Ø x ½" Steel Pipe Pile Drive 42%; Reinforcing Steel 26%; Reinforcing Steel Epox Coated 22%; Concrete Class AD 20%; Concrete Class BD 31%; Prestressed Beams Type IV 1 5' 40%; Prestressed Beams Type IV 95' 100%; Prestressed Beams Type [illegible] 60' 100%; Prestressed Beams Bulb-T's 50' 100%; Structural Steel 27%; Protective Coat 33%; Work Bridges 75%; Bridge Rail-Steel 100%; Abutment Removal 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

two of two

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept 21, 1984

PROJECT NO.: I 15-3(43)143
I 15-3 (45) 146

CONTRACT AMOUNT: $ 16,331,851.22

PROJ. NAME: Elk Park-North Bernice-South

CONTRACTOR: Washington Const. Co.

LENGTH: 7.8 Miles

FROM (town): Missoula, Mont.

COUNTY: Jefferson

AWARD DATE: July 6, 1984

CONTRACT TIME: 280 Working Days

DATE WORK STARTED: August 7, 1984

ORDER TO PROCEED DATE: July 30, 1984

PROBABLE COMPLETION DATE: Sept. 1986

% COMPLETE: 2.0

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 16.2

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: Ave. 46

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: C. J. Flynn

TELEPHONE: 494-5894

NO. OF ENG. PERSONNEL EMPLOYED: 15

ADDRESS: 2837 Amherst P.O. Box 3068
Butte, Mont. 59702-3068

GENERAL: Washington Const. Constructing embankment from 534 to 539, Drilling + Blasting at 550 and 682, Pioneering and constructing CH. CH 680 to 685. TRI-2 Clearing and Grubbing 680 to 688 and 765 to 882. John-Boy Const. installed culverts from 515 to 535 and 120" on Fr. Rd. Rt. Began CH. Diversion for culverts at 660 to 666. Swan + Sons constructed fence Lt. 470 to 555, Rt. 776 to 882 and Rt. 735 to 740

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 (Butte)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 26, 1964

PROJECT NO.: I15-3(43)143
PROJ. NAME: Elk Park North
LENGTH:
COUNTY: Jefferson
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED: 1 to 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: Cop Const. Co. (sub-contractor)
FROM (town): Billings, Montana
AWARD DATE:
DATE WORK STARTED: 8/23/64 (structures)
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Robert Gilman (structures)
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 225 - 3788
ADDRESS: Basin, Mont.

GENERAL: Work has begun, on a part time basis, on the structures(2) over Bison Creek. The two crossbeams on each of the two structures have been built. The three T-bulb beams have been placed and welded down on each of the two structures. Items are as follows: reinforcing steel 388 lbs., DD concrete 5.0 yds., traffic control-devices 474 units, traffic control flagging 4 hours, 3 - 39 ft. and 3 - 49 ft. T-bulb beams, bridge survey controls 0.36%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: IR 15-3(46)175
PROJ. NAME: Jefferson City N&S
LENGTH: 14.5 miles
COUNTY: Jefferson
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 86
% TIME USED: 66
NO. MEN EMPLOYED: 57
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,588,005.45
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, MT
AWARD DATE: 2-29-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE: 10-31-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8, 10, & 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 444-6339 & 449-2563
ADDRESS: 2701 Prospect Ave.
Helena, MT 59620

GENERAL: Contractor completed Grade "B" Plant Mix Paving on 9-14-84. Began laying O.G. F.C. on 9-17-84 & is now 28 % complete. Placing of 34" cts shoulder gravel is 98 % complete. Sub-Contractor, Washington Const. Co., completed crushing & stockpiling aggregate on 9-19-84. Guard Rail is 80 % complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-26-84

PROJECT NO.: IR 15-4(55)200 & IR 15-4(59)217

CONTRACT AMOUNT: $3,988,151

PROJ. NAME: Helena-North, Wolf Crk. Cany

CONTRACTOR: Hilde Const. Co., Inc.

LENGTH: 28.7 Miles

FROM (town): Great Falls, Mt.

COUNTY: Lewis and Clark

AWARD DATE: 5-31-83

CONTRACT TIME: 131 Working days

DATE WORK STARTED: 8-3-83

ORDER TO PROCEED DATE: 6-23-83

PROBABLE COMPLETION DATE: 9-15-84

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: -

% TIME USED: 99

NO. SHIFTS PER DAY: -

NO. MEN EMPLOYED: -

NO. HOURS PER SHIFT: -

ACTUAL COMPLETION DATE: 9-15-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-15-84

EFFECTIVE OPENING DATE: -

PROJECT MANAGER: A. G. Reather

TELEPHONE: 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: 2701 Prospect Ave
Helena, Mt. 59620

GENERAL: The project is complete and all notes and supporting data has been fowarded along with the semifinal estimate to the Butte headquarters for checking. This will be the last newsletter progress report for this project from the field.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: IR 15-4(60)190 CONTRACT AMOUNT: $ 2,691,103.80
PROJ. NAME: Jefferson Co. Line No. CONTRACTOR: Empire Sand & Gravel Co., Fo
LENGTH: 10.4 miles FROM (town): Billings, MT
COUNTY: Lewis & Clark AWARD DATE: 1-30-84
CONTRACT TIME: 80 W. D. DATE WORK STARTED: 3-9-84
ORDER TO PROCEED DATE: 4-16-84 PROBABLE COMPLETION DATE:
% COMPLETE: 100 NO. DAYS WORKED PER WEEK: 2
% TIME USED: 89 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 4 NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE: 9-15-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 9-16-84
PROJECT MANAGER: J. W. Bettle TELEPHONE: 444-6338 & 449-2563
NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: 2701 Prospect Ave.
Helena, MT 59620

GENERAL: Contractor finished painting median curb & finished striping, 2nd coat of epoxy paint on 9-15-84. This completes all work on the project. Engineering personnel working part time on project final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 27 Sep 84

PROJECT NO.: F 49-1(2)9
CONTRACT AMOUNT: $ 897,903.15
PROJ. NAME: Dillon - Twin Bridges
CONTRACTOR: Baltrusch Construction Co., Inc
LENGTH: 7.3 Miles
FROM (town): Havre, MT 59501
COUNTY: Beaverhead - Madison
AWARD DATE: 4-30-84
CONTRACT TIME: 70 WD
DATE WORK STARTED: 4-30-84
ORDER TO PROCEED DATE: 4-30-84
PROBABLE COMPLETION DATE: Jun 85
% COMPLETE: 95
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 97
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 1-5
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Capraia
TELEPHONE: 683-6290
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The contractor placing shoulder widening throughout project, an sub-contractor crushing cover material, installing signing, guardrail, an delineators, throughout project. Plant Mix - 100 % Complete, Signing - 100 % complete, Striping will be completed this period, cover an seal operations will be completed next year, to complete project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: HES 50-2(13)87
PROJ. NAME: W. Edge of Bozeman
LENGTH: 0.0 miles
COUNTY: Gallatin
CONTRACT TIME: 45 W. Days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 48
% TIME USED: 11
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 13,958.00
CONTRACTOR: MIDLAND ELECTRIC CO.
FROM (town): Billings, MT 59715
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-8-83
PROBABLE COMPLETION DATE: 10-30-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: Estimated arrival of light standards is October 15, 1984. No other work remains to be done on project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/27/84

PROJECT NO.: EBRF59-1(5)7
PROJ. NAME: Clyde Park So
LENGTH: 7.2 miles
COUNTY: Park
CONTRACT TIME: 160 days
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 85
% TIME USED: 94
NO. MEN EMPLOYED: Varies
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,947956.75
CONTRACTOR: Gilman Excavating
FROM (town): Butte
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 15 1983
PROBABLE COMPLETION DATE: Spring 85
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Beasom
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 686-4610
ADDRESS: Box 9
Clyde Park, MT 59018

GENERAL: The contractor has completed 3 miles of PMBS. Gravel and grading operations are continueing on the remaining 4 miles

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPTEMBER 27, 1984

CLYDE PARK SOUTH

PROJECT NO.: FBRF 59-1(5)7 SPLIT 02, 03, & 04

CONTRACT AMOUNT: $ 416,469.25

PROJ. NAME: CLYDE PARK SOUTH

CONTRACTOR: GILMAN

LENGTH: 7.2 MILES

FROM (town): BUTTE

COUNTY: PARK

AWARD DATE: JULY 11, 1983

CONTRACT TIME: 160 W.D.

DATE WORK STARTED: AUGUST 31, 1983 - SUB.

ORDER TO PROCEED DATE: 8-2-83

PROBABLE COMPLETION DATE: OCT. 1984 SUB

% COMPLETE: 98 % STRUCTURES

NO. DAYS WORKED PER WEEK: 5

% TIME USED: SEE DIARY PORTION

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: AVE- 3

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HARRY R. BROWN TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: PO BOX 1110
BOZEMAN MT 59715

GENERAL: PROGRESS DURING THE PERIOD WAS BARE POOR. SUB CONTRACTOR, MARTEL CONST. RESUMED WORK ON STRUCTURES 9-11-84. WORK CONSISTED OF PUTTING AN EPOXY PATCH FOR A LOW SPOT ON BACK OF RICK CREEK STR., GENERAL FINISH WORK AND REMODEL OF BOTH STRUCTURE AT THE SILVERS RIVER LOCATION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger & Griffin Drives
LENGTH: 0.4 miles
COUNTY: Gallatin
CONTRACT TIME: 110 W. Days
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 100
% TIME USED: 86
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 9-20-84

CONTRACT AMOUNT: $ 568,537.98
CONTRACTOR: Long Construction
FROM (town): Bozeman, MT
AWARD DATE: 8-26-83
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE: 9-20-84
NO. DAYS WORKED PER WEEK: one
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-20-84
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 586-9562
ADDRESS: P.O. BOX 1110
Bozeman, MT 59715

GENERAL: Project was completed on 9-20-84 with The installation of 2-0M-3L markers on the Bridge ends. Final inspection was on 9-20-84 with Gary Gilmore & Steve Herzog.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 27, 1984

PROJECT NO.: IR 90-4(37)230
PROJ. NAME: Homestake Pass E & W
LENGTH: 9.7 Miles
COUNTY: Jefferson & Silver Bow
CONTRACT TIME: 90 + 8 C.O.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 98%
% TIME USED: 73%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,591,397.20
CONTRACTOR: Jim Gilman Excavating, Inc.
FROM (town): Butte, Montana
AWARD DATE: Jan. 30, 1984
DATE WORK STARTED: March 21, 1984
PROBABLE COMPLETION DATE: 10/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 494-3224
ADDRESS: Box 3068
Butte, Montana

GENERAL: All items are completed with the exception of Seeding, Impact attenuators and to paint rest areas and ramps. These items will be completed as soon as weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 27, 1984

PROJECT NO.: IR-90-5(44)250
PROJ. NAME: Whitehall—Cardwell
LENGTH: 8.208 Miles
COUNTY: Jefferson
CONTRACT TIME: 120 Days
ORDER TO PROCEED DATE: July 9, 1984
% COMPLETE: 28
% TIME USED: 40
NO. MEN EMPLOYED: 43
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.15
CONTRACTOR: Hilde Constr. Co., Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: June 8, 1984
DATE WORK STARTED: July 1, 1984
PROBABLE COMPLETION DATE: July 1, 1985
NO. DAYS WORKED PER WEEK: 10
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Erickson
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: Butte, Mont.

GENERAL: Dynamic Compaction of the West Bound Lane was completed 9-19-84. The installation of all culverts through the West Bound Lane was completed on 9-21-84. The placement of 3"C80 began on 9-24-84. This operation will continue on single shift until complete. It is anticipated at this time that paving operations will commence on 10-15-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: IR 90-6(43)313
PROJ. NAME: ROCKY CANYON OVERLAY
LENGTH: 5.3 Miles
COUNTY: GALLATIN
CONTRACT TIME: 75 W. DAYS
ORDER TO PROCEED DATE: 8-3-83
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-10-84

CONTRACT AMOUNT: $1,819,034.08
CONTRACTOR: McINTYRE Const. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 7-11-83
DATE WORK STARTED: 7-18-83
PROBABLE COMPLETION DATE: 9-10-84
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-20-84
EFFECTIVE OPENING DATE: ——
PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: STRIPING WAS completed on 9-20-84 making The project 100% complete Final inspection was done on 9-20-84 by GARY Gilmore & Steve Herzog.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: IR 90-6(44)314
PROJ. NAME: EXP. JT. REPLACE
LENGTH: 0.0 MI.
COUNTY: GALLATIN & PARK
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 47
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-10-84

CONTRACT AMOUNT: $96,706.00
CONTRACTOR: MARTEN CONST. CO., INC.
FROM (town): BOZEMAN, MT.
AWARD DATE: 1-30-84
DATE WORK STARTED: 7-11-84
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JERRY BRANUM
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-3562
ADDRESS: P.O. BOX 1110
BOZEMAN, MT.

GENERAL: FINAL INSPECTION IS PENDING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: M 1212 (3)
PROJ. NAME: KAGY BLVD
LENGTH: 1.2 MI.
COUNTY: GALLATIN
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 99
% TIME USED: N/A
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,785,195.24
CONTRACTOR: JIM GILMAN EXCAVATING
FROM (town): BUTTE, MT.
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-9-83
PROBABLE COMPLETION DATE: 10-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 586-5074
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: WORK THE PAST PERIOD CONSISTED OF LAYING MED. CURB, CONDUCTING PAVING OPERATIONS AND PLACING TOPSOIL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPTEMBER 27, 1984

PROJECT NO.: M1212(3)
CONTRACT AMOUNT: $158,102.64 SPLIT ON
PROJ. NAME: KALY BOULEVARD
CONTRACTOR: GILMAN
LENGTH: 1.2 MILES
FROM (town): BUTTE
COUNTY: GALLATIN
AWARD DATE: SEPT. 30, 1983
CONTRACT TIME: OCT 1, 1984
DATE WORK STARTED: MARCH 7, 1984 - SUB
ORDER TO PROCEED DATE: —
PROBABLE COMPLETION DATE: OCT. 1984 - SUB
% COMPLETE: 96 % STRUCTURE
NO. DAYS WORKED PER WEEK: CONTR. WORKED ONLY 8 DAYS DURING PERIOD
% TIME USED: —
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: AVE 2
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HARRY BRANUM
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P.O. BOX 1110
BOZEMAN MT. 59715

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN POOR. SUB-CONTRACTOR MARTEL CONST. PLACED CLASS AA CONCRETE FOR THE BARRIER TRANSITIONS, ERECTING PEDESTRIAN & HAND RAIL AND GENERAL FINISH WORK, BRIDGE OVER SOURDOUGH CREEK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: ARS 4138(54) | CONTRACT AMOUNT: $ 194,761.40
PROJ. NAME: RAILROAD GRADE X-INGS | CONTRACTOR: WIVESAY TRAFFIC MAINT. INC.
LENGTH: N/A | FROM (town): GREAT FALLS, MT.
COUNTY: STATEWIDE | AWARD DATE: 8-5-83
CONTRACT TIME: 100 W.D. | DATE WORK STARTED: 10-6-83
ORDER TO PROCEED DATE: 8-26-83 | PROBABLE COMPLETION DATE: ~
% COMPLETE: 100 | NO. DAYS WORKED PER WEEK: ~
% TIME USED: 55 | NO. SHIFTS PER DAY: ~
NO. MEN EMPLOYED: | NO. HOURS PER SHIFT: ~
ACTUAL COMPLETION DATE: 6-7-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-8-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: IRV BROELL | TELEPHONE: 782-1797
NO. OF ENG. PERSONNEL EMPLOYED: | ADDRESS: P.O. BOX 3068
BUTTE, MT. 59702

GENERAL: THE FINAL DATA FOR THIS PROJECT WILL BE SUBMITTED TO HELENA NEXT WEEK, EVEN THOUGH IT MAY BE SOME TIME BEFORE THE SIGNING "MATERIALS IN STORAGE" IS STRAIGHTENED OUT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-26-84

PROJECT NO.: M 5809 (3)
PROJ. NAME: Montana Ave.-Orange to Custer
LENGTH: 0.29 Miles
COUNTY: Lewis and Clark
CONTRACT TIME: 30 Days
ORDER TO PROCEED DATE: Aug. 27, 1984
% COMPLETE: 2
% TIME USED: 13
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 231,694.50
CONTRACTOR: Maronick Const. Co., Inc.
FROM (town): East Helena, Mont.
AWARD DATE: July 27, 1984
DATE WORK STARTED: Sept. 17, 1984
PROBABLE COMPLETION DATE: Nov. 2, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 444-6326
ADDRESS: Helena, Mont.

GENERAL: The contractor has been installing 36" R.C.P., He is presently unable to work because of mud and adverse weather conditions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-28-84

PROJECT NO.: IR 15-2(50)93 DATE SURVEY AUTHORIZED: 8-3-84

PROJ. NAME: Melrose Int. No. Ice. Dr. Rehab. DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7-23-84

PROJECT NO.: RRS 11-[illegible]147 DATE SURVEY AUTHORIZED: 8-10-84

PROJ. NAME: Slide Corr. So. of Livingston DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7-28-89

PROJECT NO.: RS 540-1(3)254 DATE SURVEY AUTHORIZED: 5-16-89

PROJ. NAME: EAST RIVER RD. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: TELEPHONE:

NO. PERSONNEL ASSIGNED: % COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/2-21E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7-28-89

PROJECT NO.: M 1305 (2) DATE SURVEY AUTHORIZED: 1-4-89

PROJ. NAME: HOLMES AVE-BUTTE DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: TELEPHONE:

NO. PERSONNEL ASSIGNED: % COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/2-21E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-28-84

PROJECT NO.: M 7406 (2)
PROJ. NAME: MAIN - CHINOOK - E. GALLATIN ST. - LIVINGSTON
LENGTH:

DATE SURVEY AUTHORIZED: 8-9-84
DATE WORK STARTED: NO CREW ASSIGNED
ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER:
NO. PERSONNEL ASSIGNED:

TELEPHONE:
% COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/2210

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-28-84

PROJECT NO.: M 1212 (4)
PROJ. NAME: KASY BLVD. 3RD. TO 19TH.
LENGTH:

DATE SURVEY AUTHORIZED: 5-10-82
DATE WORK STARTED: NO CREW ASSIGNED
ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER:
NO. PERSONNEL ASSIGNED:

TELEPHONE:
% COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/2210

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-28-84

PROJECT NO.: BR 9034(1) DATE SURVEY AUTHORIZED: 10-20-33

PROJ. NAME: BR. OVER YELLOWSTONE RIVER DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: TELEPHONE:

NO. PERSONNEL ASSIGNED: % COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT:

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING:

PROJECT NO. DATE SURVEY AUTHORIZED:

PROJ. NAME: DATE WORK STARTED:

LENGTH: ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: TELEPHONE:

NO. PERSONNEL ASSIGNED: % COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: M 7406 (2) DATE SURVEY AUTHORIZED: 8-9-84 *

PROJ. NAME: Main, Chinook, C, & Main DATE WORK STARTED: 8-10-84

LENGTH: 2.1 miles ESTIMATED COMPLETION DATE: 10-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. Sitton TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 30

* R/w runnings for utility relocations

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-27-84

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: Springhill Road DATE WORK STARTED: 12-7-83

LENGTH: 6.4 miles ESTIMATED COMPLETION DATE: 9-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. Sitton TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS Structure	Prelim. P.I.H.	229	80	11-30-84
FR 24-3(3)76 Rogers Pass E.	Widen, Gravel Surf. PMBS	Field Review	264	8	7-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBR	Prelim P.I.H.	0	0	6-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	0	80	2-15-85
F 10-2( )73 Big Sandy-South	Grade, Gravel Surf. PMBS	Prelim. P.I.H.	112	5	1-15-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1984

PROJECT NO.: IR 15-4(61)229
PROJ. NAME: Augusta Int. - North
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark & Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 86%
% TIME USED: 81%
NO. MEN EMPLOYED: 61
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,229,635.78
CONTRACTOR: Hilde Const. Co.; Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED: April 6, 1984
PROBABLE COMPLETION DATE: 10-26-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 - 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 14

TELEPHONE: 727-4350 Gt. Falls
235-4457 Craig
ADDRESS: Great Falls

GENERAL: Prime Contractor Hilde engaged in placing Type B Pl. Mix sta. 1255 to 1650, or 97% complete. Type B Pl.Mix will be completed on September 28th. O.G.F.C. placed to sta. 1470+- or 85% complete and plans are to complete by Oct. 5, 1984.

Sub Contractor One Way Signs completed removal of Median Railnon 9/19/84. Completed Bridge Median Rail revision on 9/20/84. Began placing permanent impact attenuators on 9/25/84. Guard Rail work remaining includes raising rail and changing out terminal ends.

Sub Contractor Martinez Const. Co. placed Precast Median Rail from sta. 1089 to 1473 for a total of 11.3 miles to date, or 76% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1984

PROJECT NO.: IR 15-7 (21) 323
PROJ. NAME: Brady No. & So. (NB)
LENGTH: 11.6 miles
COUNTY: Teton & Pondera Co.
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: July 30, 1984
% COMPLETE: 4%
% TIME USED: 33%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,587,986.71
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Montana
AWARD DATE: July 6, 1984
DATE WORK STARTED: July 30, 1984
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1 and 2
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 278-7931
ADDRESS: Conrad, Montana

GENERAL: Traffic was placed on Detour on August 6, 1984.
Contractor removed pavement, unclassified excavation, installed culverts and constructing embankment throughout the rebuild area.
Began work on the Multi-Plate Pipe on 9-11-1984.
Contractor crushing 1½" C. B. S. and began crushing 3/4" Plant Mix Virgin Aggregate 9-13-1984.
Started double shift on 3/4" Plant Mix Aggregate 9-26-1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1984

PROJECT NO.: IR 15-8(41)389
PROJ. NAME: Sunburst-North
LENGTH: 8.5 Miles
COUNTY: Toole
CONTRACT TIME: 70 + 18 Working Days
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 100
% TIME USED: 95
NO. MEN EMPLOYED: 4 to 9
ACTUAL COMPLETION DATE: 9/14/84

CONTRACT AMOUNT: $ 2,259,443.42
CONTRACTOR: Meyer Construction Company
FROM (town): Billings, Mt.
AWARD DATE: February 29, 1984
DATE WORK STARTED: April 24, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 937-7111
ADDRESS: General Delivery
Sunburst, Mt. 59482

GENERAL: Sub-contractor One Way Sign & Construction replacing W-beam guardrail with new cable guardrail (Change Order No. 1) completing this work September 14, 1984. One Way Sign also applied the second coat of Epoxy paint striping (Change Order No. 2) from September 9, 1984 to September 14, 1984. The Contract was completed on September 14, 1984 with 84 of the authorized 88 Contract Days being expended. Pit reclamation work by DBE sub-contractor Swan & Sons remains to be accomplished.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~SEPTEMBER 26, 1984~~ OCTOBER 1, 1984

PROJECT NO.: RTF 1-5(1)322

PROJ. NAME: CHESTER - RUDYARD

LENGTH: 20.9 MILES

COUNTY: LIBERTY & HILL

~~CONTRACT TIME:~~ COMPLETE BY 9-1-84

ORDER TO PROCEED DATE: 5-3-84

% COMPLETE: 100

% TIME USED: 93

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 8-25-84

CONTRACT AMOUNT: $ 398,709.05

CONTRACTOR: BALTRUSCH CONST CO

FROM (town): HAVRE, MT

AWARD DATE: 4-30--84

DATE WORK STARTED: 6-20-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F A ROBINSON

NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 727 4350

ADDRESS: GT FALLS, MT

GENERAL:

TIED TO PROJECTS RTF 1-6(7)384 (HAVRE-CHINOOK & RTF 1-8(7)472 (MALTA-SACO) WORK ON FINAL ESTIMATE AS TIME AND PERSONNEL PERMIT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~SEPTEMBER 26, 1984~~ OCTOBER 1, 1984

PROJECT NO.: RTF 1-6(7)384

PROJ. NAME: HAVRE - CHINOOK

LENGTH: 20.4 MILES

COUNTY: HILL & BLAINE

~~XXXXXXXXXXXXXXXXXX~~ COMPLETE BY 9-1-84

ORDER TO PROCEED DATE: 5-3-84

% COMPLETE: 100

% TIME USED: 50

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 7-15-84

CONTRACT AMOUNT: $ 305,886.00

CONTRACTOR: BALTRUSCH CONST CO

FROM (town): HAVRE, MT

AWARD DATE: 4-30-84

DATE WORK STARTED: 5-29-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-84 ~~XXXXXXXX~~

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F A ROBINSON

NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 727 4350

ADDRESS: GT FALLS, MT

GENERAL:

TIED TO PROJECTS RTF 1-5(1)322 (CHESTER - RUDYARD) & RTF 1-8(7)472 (MALTA - SACO) WORK ON FINAL ESTIMATES AS TIME AND PERSONNEL PERMIT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

64

CMS-14

DISTRICT: 3130 GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~SEPTEMBER 26, 1984~~ OCTOBER 1, 1984

PROJECT NO.: RTF 1-8(7)472

PROJ. NAME: MALTA - SACO

LENGTH: 20.1 MILES

COUNTY: PHILLIPS

~~CONTRACT TIME: XXXXXXXXXXXXX~~ COMPLETE BY 9-1-84

ORDER TO PROCEED DATE: 5-3-84

% COMPLETE: 100

% TIME USED: 84

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 8-16-84

CONTRACT AMOUNT: $ 399,535.40

CONTRACTOR: BALTRUSCH CONST CO

FROM (town): HAVRE, MT

AWARD DATE: 4-30-84

DATE WORK STARTED: 7-3-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F A ROBINSON

NO. OF ENG. PERSONNEL EMPLOYED: 0--1

TELEPHONE: 727 4350

ADDRESS: GT FALLS, MT

GENERAL:

WORK ON ~~XX~~ FINAL ESTIMATE AS TIME AND PERSONNEL PERMIT

TIED TO PROJECTS 1-5(1)322 (CHESTER-RUDYARD) & RTF 1-6(7)384 (HAVRE-CHINOOK)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~SEPTEMBER 26, 1984~~ OCTOBER 1, 1984

PROJECT NO.: RTF 10-2(9)20

PROJ. NAME: WEST OF CARTER-LOMA

LENGTH: 22.5 MILES

COUNTY: CHOTEAU

~~CONTRACT TIME~~ XXXXXXXXXXXX: COMPLETE BY 9-1-84

ORDER TO PROCEED DATE: 5-3-84

% COMPLETE: 100

% TIME USED: 97

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 8-28-84

CONTRACT AMOUNT: $ 378,272.60

CONTRACTOR: BALTRUSCH CONST CO

FROM (town): HAVRE, MT

AWARD DATE: 4-30-84

DATE WORK STARTED: 6-7-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: AUGUST 31, 1984

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F A ROBINSON

NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 727 4350

ADDRESS: GT FALLS, MT

GENERAL:

WORK ON FINAL ESTIMATE AS TIME AND PERSONNEL PERMIT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

66

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~September 27, 1984~~ OCTOBER 1, 1984

PROJECT NO.: F 3-2(8) 18
PROJ. NAME: Fairfield-E. & W.(East)
LENGTH: 5.0 miles
COUNTY: Teton / Cascade
CONTRACT TIME: 110 + 1 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100%
% TIME USED: 95%
NO. MEN EMPLOYED: -----

CONTRACT AMOUNT: $ 2,492,198.65
CONTRACTOR: Hilde Construction Co.
FROM (town): Great Falls,MT.
AWARD DATE: Nov. 30, 1982
DATE WORK STARTED: Feb. 1, 1983
PROBABLE COMPLETION DATE: -------
NO. DAYS WORKED PER WEEK: -------
NO. SHIFTS PER DAY: --------
NO. HOURS PER SHIFT: --------

ACTUAL COMPLETION DATE: Aug. 8, 1984
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: August 10, 1984
EFFECTIVE OPENING DATE: Aug. 8, 1984
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: ----------
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: The final was submitted to the Great Falls District office with supporting data on September 12, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~September 27, 1984~~ October 1, 1984
HES 3-2(9) 46, HES 3-2(12) 49,
HES 3-2(13) 47, &

PROJECT NO.: HES 9-2(4) 45
PROJ. NAME: North of Choteau & Augusta
LENGTH: ----------
COUNTY: Teton
CONTRACT TIME: 30 Working Days
ORDER TO PROCEED DATE: Aug. 27, 1984
% COMPLETE: 55%
% TIME USED: 57%
NO. MEN EMPLOYED: 2-10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 75,131.00
CONTRACTOR: Lewis Construction Co.
FROM (town): Great Falls, MT.
AWARD DATE: July 27, 1984
DATE WORK STARTED: August 27, 1984
PROBABLE COMPLETION DATE: 10-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: ---------
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: The contractor completed slope flattening and culvert installation on the project 5 miles North of Choteau on 9/7/84. He started slope flattening and culvert removal & installation on the project 9 miles North of Choteau on Sept. 10th and completed operations there on Sept. 20, 1984. He moved onto the project located North of Augusta on Sept. 21, 1984 and began work on this project on 9/24/84. He is currently working on the culverts and slope flattening on this project. He has had some slow downs and shut downs due to weather the past two(2) weeks.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

168

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1984 ~~September 27, 1984~~

PROJECT NO.: F - HES 3-2(10) 28
PROJ. NAME: Freezeout Lake-East & West
LENGTH: 12½ miles
COUNTY: Teton
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: July 2, 1984
% COMPLETE: 99%
% TIME USED: 53%
NO. MEN EMPLOYED: 2-10
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 1,682,186.50
CONTRACTOR: Empire Sand & Gravel Co.
FROM (town): Billings, MT.
AWARD DATE: June 8, 1984
DATE WORK STARTED: July 6, 1984
PROBABLE COMPLETION DATE: Oct. 16, 1984
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2-8

TELEPHONE: ----------
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: The contractor completed seal & cover operations on Sept. 6, 1984. Sub-contractor Western Signs started on the guardrail & revise bridge rail on September 5, 1984 and completed operations on Sept. 19, 1984. The striping was started on Sept. 17 by sub-contractor Western Sign and completed on Sept. 18, 1984. All major items are completed on the subject project and the contractor is awaiting for the seeding dates to complete the subject project. Two(2) men are currently working on the final with an estimated submittal date of 11-2-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

69

DISTRICT: 3130- ~~Great~~ Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Octoberl, 1984

PROJECT NO.: F24-3 (5) 100
PROJ. NAME: Rogers Pass - East Middle Section
LENGTH: 8.5 Miles
COUNTY: Lewis and Clark
CONTRACT TIME: 120 + 13 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 99%
% TIME USED: 98%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,215,825.45
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings, Montana
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-18-82
PROBABLE COMPLETION DATE: 10-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: , S. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 278-7931
ADDRESS: Conrad, Montana

GENERAL: All items completed except 1-1/2 acres of seeding on slide area correction. On shutdown until fall seeding late.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1984

PROJECT NO.: HES 60-2(11)91 U-2
F-BHF-RTF 60-2(5)92 U2

CONTRACT AMOUNT: $ 893,096.00 (APPR.)
$ 2,764,053.48 Project Total

PROJ. NAME: Warren Br. & Appr.

CONTRACTOR: Sletten Construction Co.

LENGTH: ~~0.4 mile~~

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: 2-28-83

CONTRACT TIME: 220 + 4 W.D.

DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: ~~92~~

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-13-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-21-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Great Falls, MT

GENERAL: Project (roadway) was completed 8-13-84. Final estimate and supporting data were submitted to District Office on 9-19-84.

Marlin Brackney
~~Engineering Officer I~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

70

CMS-14

DISTRICT: 3130 - GreatFalls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 1, 1984 ~~9-30-84~~

PROJECT NO.: F BHF RTF 60-2(5)92 U2

PROJ. NAME: Warden Bridge

LENGTH: 0.203 mile

COUNTY: Cascade

CONTRACT TIME: 220 workind days

ORDER TO PROCEED DATE: 4-18-83

% COMPLETE: 100

% TIME USED: 92

NO. MEN EMPLOYED:

CONTRACT AMOUNT: 1,870,957.00 Structures
$ 2,764,053.48 Project

CONTRACTOR: Sletten Constr.

FROM (town): Great Falls

AWARD DATE: 2-28-84

DATE WORK STARTED: 3-22-83

PROBABLE COMPLETION DATE: 8-13-84

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: August 13,1984

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: August 13,1984

EFFECTIVE OPENING DATE: 11-14-83

PROJECT MANAGER: T.G. Tomich

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727 4350

ADDRESS: box 1359
Great Falls MT

GENERAL: The final and supporting data were submitted to the District Office Sept. 13,1984 --- This is the bridge portion.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

71

CMS-14

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~9-26-84~~ OCTOBER 1, 1984

PROJECT NO.: F BHF RTF 60-2(5)92U3
PROJ. NAME: Warden Er Overlay
LENGTH: 0.4 mile
COUNTY: Cascade
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 99
% TIME USED: 92
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 550,827.00
CONTRACTOR: Sletten Constr. Co.
FROM (town): Gt. Falls
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-10-84
PROBABLE COMPLETION DATE: 10-5-84
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 4

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 7-31-84
PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 727-4350
ADDRESS: Box 1359
Great Falls MT

GENERAL: Work this past month consisted of an arrow removal. Work remaining is painting of curbs.

The two man crew is engaged in inspection, on final notes and working bridge Inspections

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1984

PROJECT NO.: RS 233-1(5)15
PROJ. NAME: St. Joe Road-No. Havre
LENGTH: 6.1
COUNTY: Hill
CONTRACT TIME: 70 + 5 W.D.
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 100%
% TIME USED:
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 1,094,353.13
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, MT
AWARD DATE: 4-9-84
DATE WORK STARTED: 4-23-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8/17/84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-23-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, MT 59501

GENERAL: Final estimate and supporting data were submitted to District Office on 9-11-84.

MARLIN BRACKNEY
Engineering Officer I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1984

PROJECT NO.: BHM 5710(3)
PROJ. NAME: B.N.R.R. Overpass-Havre
LENGTH: 0.2 mile
COUNTY: Hill
CONTRACT TIME: 220 W.D.
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 1%
% TIME USED: 6%
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,560,292.61
CONTRACTOR: Martel Construction Co., Inc.
FROM (town): Bozeman, MT 59715
AWARD DATE:
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 265-6821
ADDRESS: Havre, Montana

GENERAL: Progress to date consists of removal and installation of 72" RCP for Bullhook Creek, driving sheet pile and excavating for Bents #18 and 19 on structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1984

PROJECT NO.: BR 9021 (7)
PROJ. NAME: Bullhook Flood Canal
LENGTH: 0.29 miles
COUNTY: Hill
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 65
% TIME USED: 53
NO. MEN EMPLOYED: 4 to 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 251,274.97
CONTRACTOR: Sletten Construction Co.
FROM (town): Great FAlls
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-2-84
PROBABLE COMPLETION DATE: 10-30-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 265-6821
ADDRESS: Havre, Montana

GENERAL: All concrete poured for sub-structure. Deck is formed, all deck steel placed and ready for deck pour when screed machine becomes available and weather cooperates.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-16

DISTRICT: 3130 GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 1, 1984 ~~SEPTEMBER 26, 1984~~

PROJECT NO.: 5212 ~~M 5215~~ (1)

DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: GT FALLS-SOUTH ARTERIAL

DATE WORK STARTED: 12-10-81

LENGTH: 8.9 MILES

ESTIMATED COMPLETION DATE: 12-31-84 ?

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F A ROBINSON

TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 46

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: OCTOBER 1, 1984 ~~SEPT 28, 1984~~

PROJECT NO.: M 5712 (1)

DATE SURVEY AUTHORIZED: 9-23-83

PROJ. NAME: 19TH AVE HAVRE

DATE WORK STARTED: 7-12-83

LENGTH: 0.8 MILES

ESTIMATED COMPLETION DATE: DEC 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ

TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 30 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: October 1, 1984

PROJECT NO.: RS 552-1(01)0 DATE SURVEY AUTHORIZED: 5/9/84

PROJ. NAME: Sunburst-East DATE WORK STARTED: August 15, 1984

LENGTH: 13 Miles ESTIMATED COMPLETION DATE: 10/15/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 937-7111

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~September 27, 1984~~ October 1, 1984

PROJECT NO.: R.S. 431-1(2) 7 DATE SURVEY AUTHORIZED: Oct. 1980

PROJ. NAME: Fairfield - Power DATE WORK STARTED: Feb 21, 1984

LENGTH: 7.0 miles ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: ----------

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 70%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 3130 GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~SEPTEMBER 26, 1984~~ OCTOBER 1, 1984

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH (NORTH SECT) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 MILES ESTIMATED COMPLETION DATE: 12-30-84*

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F A ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76

* * PENDING OUTCOME OF CONDEMNATION HEARING

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~SEPT. 28, 1984~~ OCTOBER 1, 1984

PROJECT NO.: MP 793 to 896 RE 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: BIG SANDY BOX ELDER DATE WORK STARTED: 1-27-84

LENGTH: 10.3 ESTIMATED COMPLETION DATE: DEC "84"

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFFZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~SEPT. 28, 1983~~ OCTOBER 1, 1984

PROJECT NO.: RF 10-2(3)51 MP. 72.3 TO M.P. 74.8

DATE SURVEY AUTHORIZED: 12-7-84

PROJ. NAME: LOMA - BIG SANDY

DATE WORK STARTED: 2-9-84

LENGTH: 2.15

ESTIMATED COMPLETION DATE: DEC 84

DATE SUBMITTED TO DISTRICT: MAY 8, 1984

PROJECT MANAGER: GORDON TREFTZ

TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 98%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~SEPT 30 1984~~ OCTOBER 1, 1984

PROJECT NO.: RF 10-2(3)51 MP 62.6 TO 79.3

DATE SURVEY AUTHORIZED: 12-7-84

PROJ. NAME: LOMA BIG SANDY

DATE WORK STARTED: 7-30-84

LENGTH: 14.2

ESTIMATED COMPLETION DATE: DEC 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ

TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 7

% COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 3130 GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~September 26, 1984~~ OCTOBER 1, 1984

PROJECT NO.: IR 15-5(65)283

DATE SURVEY AUTHORIZED: 5-27-83

PROJ. NAME: GT FALLS-VAUGN

DATE WORK STARTED: 4-3-84

LENGTH: 26.2 MILES

ESTIMATED COMPLETION DATE: 11-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F A ROBINSON

TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0-4

% COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~SEPT. 28, 1984~~ OCTOBER 1, 1984

M.P 55.0 TO M.P. 62.6

PROJECT NO.: RF 10-2 (3) 51

DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA - BIG SANDY

DATE WORK STARTED: 1-27-84

LENGTH: 7.5 MILES

ESTIMATED COMPLETION DATE: DEC 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON FREEFE

TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

8-0

DISTRICT: Glendive
4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: September 25, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 258-1(4)11 Dagmar - North Dakota Line	PMS Overlay	Plans to Checker	41	60%	12/1 84
F 26-1(1)3 Sidney - North Dakota Line	Gr., Gravel, PMS and Structure	Final P.I.H.	216	55%	3/1 85
F 2-1(8)46 Fallon County Line - E & W	PMS Overlay	Final P.I.H.		20%	7/1 85
F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.		10%	8/1 85
F 18-1(2)1 Miles City - Northwest	PMS Overlay	Final P.I.H.		0%	9/1 85
FR 1-10(12)639 Culbertson - West	PMS Overlay	Prelim. P.I.H.		0%	9/1 85
RS 247-1(1)0 Webster - East	GS	Final P.I.H.		0%	6/1 86
F 25-1(6)0 Circle - North	PMS Overlay & Widen	Public Hearing		40%	8/1 86
RS 344-1(5)29 7.5 Miles West of Froid	PMS Overlay & Widen	Prelim. P.I.H.		0%	9/1 86
BRF 42-3(6)73 South of Glasgow(Milk River)	Str. and Apps.	Prelim. P.I.H.		0%	3/1 87
F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay & Widen	Comp of Survey		0%	7/1 87
RS 245-1(4)15 Brusett - East & West	GS and Minor Gr.	Comp of Survey		0%	1/1 88
F 62-2(6)12 South of Culbertson	G, GS, PMS	Prelim P.I.H.		0%	9/1 88
M 5008(1) Sargent Ave & Allard St	G, GS, PMS, STM - SWR, S-WALK	Public Hearing		0%	10/1 89

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

81

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 25, 1984

PROJECT NO.: F-2-1(7)34
PROJ. NAME: Locate East
LENGTH: 11.8 mi
COUNTY: Custer
CONTRACT TIME: 85 WD
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100%
% TIME USED: 90%
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $2,230,740.81
CONTRACTOR: Portable Pavers Prince Inc. JV.
FROM (town): Miles City Mt.
AWARD DATE: 2-11-83
DATE WORK STARTED: 8-5-83
PROBABLE COMPLETION DATE: 10-5-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 232-1093
ADDRESS: Dept. of Hwys
Miles City, Mt. 59301

GENERAL: Only minor cleanup work remains. The final will be submitted to the District Office when there are men available to complete it.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 25, 1984

PROJECT NO.: BRF 20-2(11)38
PROJ. NAME: SAVAGE - CRANE
LENGTH: 0.02 (BRIDGE)
COUNTY: Richland
Completion ~~CONTRACT TIME~~: Date: 11-15-84
ORDER TO PROCEED DATE: 9-13-84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $143,920.10
CONTRACTOR: COP Constr. Co.
FROM (town): Billings, MT.
AWARD DATE: — 8-29-84
DATE WORK STARTED: 9-25-84
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK: — 2
NO. SHIFTS PER DAY: — 1
NO. HOURS PER SHIFT: — 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken Quale
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Dept of Highways
Glendive, MT. 59330

GENERAL: A preconstruction Conference was held in the Glendive District office on Sept. 12, 1984. Contractor began moving in equipment and materials on Sept. 24 1984, other work Consisted of installing Construction Area Signs, and removed cattleguard Lt. of Sta. 459+50.
Two engineers assigned part time on Construction layout, Notes and records.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30-1984

RTF 22-1(2)0

PROJECT NO.: RTF 22-2(6)58

PROJ. NAME: Scobey-E & Med Lake N&S

LENGTH: 20.5 Miles

COUNTY: Daniels-Roosevelt-Sheridan

CONTRACT TIME: Complete By 9-1-84

ORDER TO PROCEED DATE: 4-30-84

% COMPLETE: 100

% TIME USED: N/A

NO. MEN EMPLOYED: 2 - One Day

ACTUAL COMPLETION DATE: 9-11-84

CONTRACT AMOUNT: $ 360,232.00

CONTRACTOR: Century Paving

FROM (town): Lewistown

AWARD DATE: April 30-1984

DATE WORK STARTED: 8-13-84

PROBABLE COMPLETION DATE: _____

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-11-84

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: NovaKovich

TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED: 0-3

ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Striped Scobey-East. Final data is ready to be turned into the District. This will be the last report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 25, 1984

PROJECT NO.: F RTF 22-2 (3) 40 U 1&2
PROJ. NAME: Plentywood-South
LENGTH: 4.7 Miles
COUNTY: Sheridan
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED: None

CONTRACT AMOUNT: $ 2,468,570
CONTRACTOR: Hilde
FROM (town): Great Falls
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 19, 1983
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK: None
NO. SHIFTS PER DAY: None
NO. HOURS PER SHIFT: None

ACTUAL COMPLETION DATE: June 26, 1984
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: August 7, 1984
EFFECTIVE OPENING DATE: June 26, 1984
PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, MT

GENERAL: All work on the project completed on June 26, 1984 with 112 days or 98% of the contract time elapsed. A 3 man engineering crew is working on final quantities. Date of submittal of final data to the District Office will be September 27, 1984. This will be the last field report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 25, 1984

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: Main & Haynes Miles City Leighton Blvd, Miles City
LENGTH: 3.8 mi
COUNTY: Custer
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7-18-84
% COMPLETE: 30%
% TIME USED: 39%
NO. MEN EMPLOYED: 70 average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,802,849.26
CONTRACTOR: Holm Sutherland
FROM (town): Billings, Mt.
AWARD DATE: 4-13-84
DATE WORK STARTED: 7-19-84
PROBABLE COMPLETION DATE: 11-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 11
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period has consisted of storm drain installation, street excavation, installation of drop inlets and laterals, graveling, paving, curbing, sidewalk installation, blacktopping, tree removal, installing traffic signals, pipe jacking and work on the ~~pond~~ outlet pond.

Bell and Associates, sub-contractor, began pipe jacking on 9-10-84.

Items and percent complete are as follows: Street Work - 30%, Pipe - 45%, and ~~Pond~~ Outlet Pond - 60%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 25, 1984

PROJECT NO.: FH 51-1(1)10 & RS 484-1(2)0 FORT HOWE NORTH & ASHLAND - OTTER CREEK

PROJ. NAME:

LENGTH: 19.8 Miles

COUNTY: Powder River

CONTRACT TIME: 90 Working Days

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 99

% TIME USED: 71

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,198,246.15

CONTRACTOR: Portable Pavers, Inc.

FROM (town): Miles City

AWARD DATE: November 7, 1983

DATE WORK STARTED: April 4, 1984

PROBABLE COMPLETION DATE: Oct., 1984

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Strohmayer

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093

ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: All major items were completed 7-19-84. Minor signing remains to be completed also minor cleanup. The contractor plans to complete the project by October 12, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9/25/84

PROJECT NO.: EBY-Y(64)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 W D
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 80
% TIME USED: 86
NO. MEN EMPLOYED: 40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $10,499,672.50
CONTRACTOR: BEVERS GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3/13/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 11/15/84
NO. DAYS WORKED PER WEEK: 5 - PAVING
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 TO 11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF SURFACING, FENCING, GUARDRAIL AND MINOR DRAINAGE. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS; GRADING 95%, DRAINAGE 88%, FENCING 80%, SEEDING 45%, SURFACING 75%, GUARDRAIL 10%. SUB-CONTRACTORS WORKED 17 DAYS CRUSHING AND STOCKPILING, 21 DAYS PAVING, 8 DAYS FENCING, AND 5 DAYS ON GUARDRAIL. Structure work is 100% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

88

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30-1984

PROJECT NO.: RIF 94-4 (39) 155
RTF 23-2 (8) 81
RTF 2-1 (9) 13

CONTRACT AMOUNT: $ 818,937.50

PROJ. NAME: East & West Road Int. 94 Broadus SE, Miles City-Miles

CONTRACTOR: Baltrusch

LENGTH: 49.8 Miles

FROM (town): Havre

COUNTY: Prairie, Custer & Powder River

AWARD DATE: April 30-84

CONTRACT TIME: Complete By 9-1-84

DATE WORK STARTED: 7-18-84

ORDER TO PROCEED DATE: 4-30-84

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: N/A

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-30-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-4-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich

TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED: 0-3

ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Final data is ready to be turned into the District office. This will be the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-25-84

PROJECT NO.: IR 94-6(33)191 ~~IR 94-6(36)203~~
PROJ. NAME: DAWSON COUNTY-EAST GLENDIVE-WEST
LENGTH: 18.8 miles
COUNTY: DAWSON
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 86
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,439,990.65
CONTRACTOR: DURNICK BROS. & Gilchrist
FROM (town): BRINSBURG, MINN 56281
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE: 10-31-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: Sub-Contractor MARK RITE LINES PLACED YELLOW (EPOXY) Shoulder stripe on 9-18 To 9-20-84. The second application of Epoxy striping and INTERCHANGE ramp striping is all that remains to be done.
1-Man assigned as required.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 25, 1984

PROJECT NO.: RS 242-1(4) 43
CONTRACT AMOUNT: $ 1,298,200.90
PROJ. NAME: Loring No. - Canadian Line
CONTRACTOR: Glenn Rebhein Exc. Inc.
LENGTH: 10.9 MILES
FROM (town): Lind Lakes, Mn.
COUNTY: Phillips
AWARD DATE: July 27, 1984
CONTRACT TIME: 90 WD.
DATE WORK STARTED: Sept. 17, 1984
ORDER TO PROCEED DATE: 8-27-84
PROBABLE COMPLETION DATE: 06-01-85
% COMPLETE: 2
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 8
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Dubocher
TELEPHONE: 654-1786
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: Box 176
Dodson, Mt. 59524

GENERAL: SubContractor L. A. Construction had two men work one day and installed the road-construction signing.
Eckart Construction worked 8 days with 10-men crushing, and stockpiling 1½" Cr. Base, No. 14-6 Patrol worked 6 days shaping the roadway to Bluetops

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4/130
Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept 25, 1984

PROJECT NO.: RS-245-1(3)0
PROJ. NAME: JORDAN-NORTHWEST
LENGTH: 15.0 Miles
COUNTY: Garfield
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 97
% TIME USED: 72
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,134,102.65
CONTRACTOR: Clark Bros Contractors
FROM (town): Vidor, Montana
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-18-84
PROBABLE COMPLETION DATE: 10-19-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2897
ADDRESS: Glendive Montana
59330

GENERAL: The project is complete except for seeding and fertilizing which will be done when seeding dates are effective.
The final remains as estimated 75% complete.
No people ~~working~~ this past period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30 - 1984

PROJECT NO.: RS 258-1(3)0
PROJ. NAME: Reserve - East
LENGTH: 11.5 Miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-12-84

CONTRACT AMOUNT: $1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11. 1983
DATE WORK STARTED: Aug. 17-1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-12-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0-3

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Final data is 90% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 25, 1984

PROJECT NO.: RS-332-2(3)12
PROJ. NAME: Garland N & S
LENGTH: 10.0 miles
COUNTY: Custer
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 100
% TIME USED: 102
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-19-84

CONTRACT AMOUNT: $ 718,268.80
CONTRACTOR: Swen & Sons Constr. Co. Inc
FROM (town): Anaconda, Mont.
AWARD DATE: May 21, 1983
DATE WORK STARTED: June 23, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-24-83
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Duane Strohmayer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 1-2 ADDRESS: Dept. of Hwys
M. C. Mont.

GENERAL: Final estimate was submitted to the District Office where checking is in progress. Estimated submittal date to Helena is October 12, 1984. This is the final Report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 25, 1984

PROJECT NO.: CS 447-1(7)12
PROJ. NAME: 12Mi. S. of Rosebud So.
LENGTH: 3.9 Miles
COUNTY: ROSEBUD
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 85
% TIME USED: 88
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,198,877.66
CONTRACTOR: E.H. Oftedal & Sons, Inc.
FROM (town): Miles City
AWARD DATE: April 9, 1984
DATE WORK STARTED: April 16, 1984
PROBABLE COMPLETION DATE: Oct, 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Duane J. Strohmayer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept. of Highways
Miles City Mt. 59301

GENERAL: All major items, with the exception of Seeding, were completed 8-29-84. The sub-contractor is plans to begin seeding as soon as seeding dates allow.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept 30 1984

PROJECT NO.: SMP 4399-83
PROJ. NAME: Maint. Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley & Phillips
CONTRACT TIME: 68 + 4 = 72
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-16-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0-1

CONTRACT AMOUNT: $ 291,171.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: Nov. 30-1984
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point, MT 59201

GENERAL: The 3/8" Cover Mat'l stockpile at Sidney has an excess of oversize rock. The contractor will have to screen the pile.
Final data is 95% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 25, 1984

(Mont.) Proj. No.: BRS 469-1(3) 2
N. Dak. PROJECT NO.: BRS RS7-058(3)007 CONTRACT AMOUNT: $2,826,728.90

PROJ. NAME: Sioux dan Bridge CONTRACTOR: Lunda Constr. Co.

LENGTH: 2.884 Miles FROM (town): Black River Falls, Wisconsin.

COUNTY: McKenzie - Williams - N.D. AWARD DATE: 2-2-84

CONTRACT TIME: 512 W. D. DATE WORK STARTED: 3-12-84

ORDER TO PROCEED DATE: 2-13-84 PROBABLE COMPLETION DATE: 8-4-85

% COMPLETE: 50 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 37 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 18 NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walt Peterson TELEPHONE: 572-4329 (Project)

NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: N.D. Highway Dept.
Williston, N. Dakota.

GENERAL: Prime Contractor, Lunda Construction Co. worked on the following substructure units, Pier NO. 3,- Cast pier Cap on 8-28-84. Pier NO. 4,- removed footing forms and cast Column & Cap. Pier NO. 5 - excavating sheet piling from Cofferdam, and poured cap. Pier NO. 6 - drove sheet piling, excavated for footings, sheets driven down further after Cofferdam blew in. Pier NO. 7 - setting sheets for Cofferdam. Pier NO. 9 - Placed Concrete for footings and Column. Pier NO. 10 - Placed Concrete for footing and placed steel in backwall., Concrete - 44%, steel piling 80%, and Cofferdams 77% complete.
Kim Quale, Constn Review.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30-1984

PROJECT NO.: BR 9043 (8) DATE SURVEY AUTHORIZED: 11-23-83

PROJ. NAME: E. Fork Shotgun Creek DATE WORK STARTED: 9-10-84

LENGTH: 0.4 miles ESTIMATED COMPLETION DATE: 10-19-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 26, 1984

PROJECT NO.: BR 9006 (3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CREEK-CARTER CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: APRIL 1985

DATE SUBMITTED TO DISTRICT: 9/26/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 25, 1984

PROJECT NO.: RS 344-1(5)29 DATE SURVEY AUTHORIZED: 7/13/84

PROJ. NAME: 7.5 MI. W. OF FROID DATE WORK STARTED: ~

LENGTH: 7.6 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: 9/26/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: September 25, 1984

PROJECT NO.: F 42-3(7) 59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: Fort Peck - Glasgow DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 2-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Durocher TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FINAL

FOR THE PERIOD ENDING: SEPT. 25, 1984

PROJECT NO.: F 26-1(1)3 DATE SURVEY AUTHORIZED: 8/21/84

PROJ. NAME: SIDNEY - N.D. LINE DATE WORK STARTED: 9/2/81

LENGTH: 4.8 MILES ~~ESTIMATED~~ COMPLETION DATE: 9/14/84

DATE SUBMITTED TO DISTRICT: 9/26/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 25, 1984

PROJECT NO.: F 25-1(16)0 DATE SURVEY AUTHORIZED: 3/16/77

PROJ. NAME: CIRCLE - NORTH DATE WORK STARTED: 1/6/78

LENGTH: 8.5 MILES ESTIMATED COMPLETION DATE: 11/23/84

DATE SUBMITTED TO DISTRICT: 9/26/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 3-4 % COMPLETE: 90 % ~ REVISED DOWN FROM LAST REPORT

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 25, 1984

PROJECT NO.: F 18-1(7)1 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: MILES CITY - N. W. DATE WORK STARTED: ~

LENGTH: 7.5 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: 9/26/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 25, 1984

PROJECT NO.: FZ-1(8)46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: FALLON CO. LINE E & W DATE WORK STARTED: ~

LENGTH: 25.0 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: 9/26/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 25, 1984

PROJECT NO.: FR 1-10(12)639 DATE SURVEY AUTHORIZED: 7/10/84

PROJ. NAME: CULBERTSON - WEST DATE WORK STARTED: ~

LENGTH: 5.1 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: 9/26/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: September 25, 1984

PROJECT NO.: F 1-8(6)499 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SACO - EAST DATE WORK STARTED: 9-7-84

LENGTH: 8.8 Miles ESTIMATED COMPLETION DATE: 5-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Durocher TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 12

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: September 28-1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F53-2(2)40 Lavina-South	Widen and Overlay	Pre-PIH	125.5	30	11/84
F57-3(15)67 Moore-Lewistown	Widen and Overlay	Pre-PIH	48	10	11/84
* F57-3(14)97 West of Grassrange-West	Widen and Overlay	Final	64	100	9/84
RS 426-2(7) Hanover Road	Grade and Gravel	Final PIH	0	32	1/85
M 6901(1) Laurel Streets	Overlay	PIH	0	30	12/84
F14-3(3)108 Shawmut-West	Widen and Overlay	Final	32	50	12/84
RS 302-1(1)0 Rimrock Rd.-Molt	Reconstruction	Public Hearing	0	1	5/88
F16-1(17)12 Billings-North	Reconstruction	Pre PIH	0	5	3/89
RS 500-2(2)19 Mosby-South	Reconstruction	Pre PIH	0	4	3/88
** RS 308-1(6)9 E. of Bearcreek-Belfry	Reconstruction and Widening and Overlay	Final	0	100	~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

* to Helena for final checking 9/13/84

** to Helena for final checking 7/30/84 for possible grading and drain work by Carbon Co. with a later Surf. contract by state.

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-84

PROJECT NO.: IR 90-8(95)385
PROJ. NAME: REED POINT E. & W.
LENGTH: 14.5 MILES
COUNTY: SWEETGRASS & STILLWATER
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 5-2-84
% COMPLETE: 75
% TIME USED: 87
NO. MEN EMPLOYED: 20 TO 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,411,361.90
CONTRACTOR: McINTYRE CONSTR. CO.
FROM (town): GREAT FALLS
AWARD DATE: 4-9-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10 TO 12 HRS.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: THE CONTRACTOR PLACING PLANT MIX SURFACING AND TOP SURF. 3/4" GR. 2A. TOP SURF. 3/4" HAS BEEN COMPLETED, AND APPROXIMATELY 90% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-84

PROJECT NO.: IR 90-8(96)413
PROJ. NAME: PARK CITY E. & W.
LENGTH: 14.0 MILES
COUNTY: STILLWATER
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 85
% TIME USED: 40
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,072,864.45
CONTRACTOR: EMPIRE SAND & GRAVEL CO.
FROM (town): BILLINGS
AWARD DATE: 8-29-83
DATE WORK STARTED: 9-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: NO WORK HAS BEEN DONE ON THE PROJECT PENDING RESOLUTION OF O.G.F.C.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-1-84

PROJECT NO.: ID 90-9(36)531 U2
PROJ. NAME: LODGEGRASS-SOUTH
LENGTH: 11.7 MILES
COUNTY: BIGHORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 44%
% TIME USED: 38%
NO. MEN EMPLOYED: 80
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $14,723,277.59
CONTRACTOR: BEYER'S GENERAL CONSTR, INC.
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 17

TELEPHONE: 639-2429
ADDRESS: P.O. BOX 647
LODGEGRASS, MONTANA
59050

GENERAL: PROGRESS GOOD. WORK IN PROGRESS CONSISTED OF GRADING, DRAINAGE, SURFACING, & STRUCTURES. GRADING IS BEING DONE FROM STA 132+00 TO 284+00. PIPE ARE BEING INSTALLED FROM STA 130+00 TO 230+00. EMPIRE SAND & GRAVEL ARE SETTING UP TO BEGIN FOAMED MIX BASE IN THE NEAR FUTURE. WORK IS BEING DONE ON STRUCTURES @ 66+28.5 & 429+80. ITEMS & PERCENT COMPLETE ARE AS FOLLOWS: MISC. = 57%; GRADING = 85%; DRAINAGE = 84%; SURFACING = 1%; STRUCTURES = 57%. ENGINEERING PERSONNEL ARE MEASURING TOPSOIL & SEEDING, SETTING R/W CAPS, GRADING PIPE, CHECKING BLUETOPS & INSPECTING CONSTRUCTION WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1984

PROJECT NO.: I ID 90-9 (62)543 & F 74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls Montana

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 36

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 55

NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 22

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 17

ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, grading between station 840 to 895, and placing Sand Sub-Base material between station 895 to 940.

Martinez Construction is placing drain culverts ahead of the grading operation.

COP Construction Company placed substructure concrete and erected all Type 1 prestressed concrete beams at station 663+25.

Grading Items are 61% complete, Drainage Items are 87% complete, Structures as a whole are 61% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1984

I ID 90-9 (36)531 U1
I ID 90-9 (38)549 U-1

PROJECT NO.: F 74-1 (2) 0 U-1

PROJ. NAME: Fencing Lodge Grass to Wyoming Line

LENGTH: 24.1 Miles

COUNTY: Big Horn

CONTRACT TIME: See Contract

ORDER TO PROCEED DATE: 7-5-83

% COMPLETE: 91

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 486,990.61

CONTRACTOR: Crow Tribe of Montana

AWARD DATE: July 5, 1983

FROM (town): Crow Agency Montana

DATE WORK STARTED: July 26, 1983

PROBABLE COMPLETION DATE: 5-1-85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: R. Schaak

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 343-2501

ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: No work was done on the project during the reporting period. No more work will be done on the project until the Grading work has progressed sufficiently to allow completion of all of the remaining contract items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 30, 1984

PROJECT NO.: I ID 90-9 (38)549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 52
% TIME USED: 59
NO. MEN EMPLOYED: 85
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company, Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 17

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: Work in progress consists of Hilde construction Company, finishing Sub-Grade and placing Sand Sub-Base material and Topsoil between station 973 to 1100.

Martinez Construction has completed placing the drainage culverts, and on general cleanup. Also placing RipRap at various locations throughout the project.

The Foam Mix operation is scheduled to begin the first week of October, weather permitting.

COP Construction Company placed ~~XXXXreXXXXXXXXXX~~ final concrete, and erected prestressed concrete bulb tee beams and steel bridge rail at station 1086+30.

Grading Items are 95% complete, Drainage Items are 97% complete, Structures as a whole are 93% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-25-84

PROJECT NO.: RTF 4-1(7)34 RTF 78-1(11)0
PROJ. NAME: FROMBERG - ROCKVALE RED LODGE - COLUMBUS
LENGTH: 56 MILES
COUNTY: CARBON & STILLWATER
CONTRACT TIME: BY SEPT. 1, 1984
ORDER TO PROCEED DATE: 6-1-84
% COMPLETE: 100
% TIME USED: ~
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE: 8-31-84

CONTRACT AMOUNT: $ 711,802.00
CONTRACTOR: SALVESON CONST. CO.
FROM (town): HARDIN
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-21-84
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-6-84
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: THE PROJECT WAS COMPLETED ON August 31, 1984 & ACCEPTED ON SEPTEMBER 6, 1984 WITH ALL ITEMS & PERCENTAGES BEING 100% COMPLETED.

THE FINAL QUANTITIES WERE TURNED INTO THE DISTRICT OFFICE ON September 26, 1984. THIS WILL BE THE FINAL REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1984

PROJECT NO.: RTF 14-3(4)88 & RTF 45-2(2)38

CONTRACT AMOUNT: $ 442,624.26

PROJ. NAME: Seal & Cover

CONTRACTOR: Century Paving

LENGTH: 20 Miles & 6 Miles

FROM (town): Lewistown

COUNTY: Wheatland

AWARD DATE: 05-30-84

CONTRACT TIME: On or before Sept. 1, 1984

DATE WORK STARTED: 07-23-84

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: _____

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 08-07-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 09-01-84

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale DeVore

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Project is complete.
Final estimate & supporting data is being compiled in the field office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPTEMBER 26, 1984

PROJECT NO.: F-RTF-HES 28-2 (11)82
PROJ. NAME: BOYD SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 52
% TIME USED: 39
NO. MEN EMPLOYED: 37
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 1,641,073.57
CONTRACTOR: REHBEIN EXCAVATION INC.
FROM (town): LINO LAKES MINN.
AWARD DATE:
DATE WORK STARTED: 7-18-84
PROBABLE COMPLETION DATE: 6-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1 & 2-CRUSHING
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 11
TELEPHONE: 248-3827
ADDRESS: 424 MOREY ST. P.O. BOX 20437
BILLINGS MT.

GENERAL: McINTYRE CONSTRUCTION, SUB-CONTRACTOR ARE 100% COMPLETE WITH CRUSHING & STOCKPILING ALL SURFACING MATERIAL, 1½" CBC IS NOW ALL IN PLACE FOR 100% COMPLETE. THE CULVERT ITEMS BEING DONE BY PEDERSEN CONST. IS 60% COMPLETE ONLY SOME OF THE APPROACH CULVERTS ARE LEFT TO INSTALL. THE REPLACEMENT OF THE SOD IS 35% COMPLETE. THE EMBANKMENT IN PLACE IS 80% COMPLETE WITH FINISHING WORK & SHOULDER WORK ON THE LEFT SIDE REMAINING TO BE DONE. THE CONTRACTOR HAS ONE LIFT OF PLANT MIX ON THE ENTIRE PROJECT & THE 2ND LIFT ON ½ OF THE PROJECT. THIS ITEM BEING 75% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

1/2

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-84

PROJECT NO.: F-FLH-BRF 37-1(3)0
PROJ. NAME: CROW AGENCY - BUSBY
LENGTH: 8.7 MILES
COUNTY: BIGHORN
CONTRACT TIME: 160 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 33
% TIME USED: 26
NO. MEN EMPLOYED: 162
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,365,493.09
CONTRACTOR: E. H. OFTEDAL & SONS, INC.
FROM (town): MILES CITY, MONT.
AWARD DATE: 7-6-84
DATE WORK STARTED: 7-23-84
PROBABLE COMPLETION DATE: 7-31-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: HERB OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 18

TELEPHONE: 638-4497
ADDRESS: CROW AGENCY
MONTANA

GENERAL: WORK IN PROGRESS IS GRADING, INSTALLING CULVERTS, PAVING 1½" PMB, HAULING 1½" CBC, BLUE TOPPING SUB GRADE & GRAVEL, AND CRUSHING 1½" CBC, 1½" PMB, PMS & OGFC.

ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC ITEMS 30%, REMOVAL ITEMS 42%, EXC ITEMS 48%, CULVERT ITEMS 53%, AND SURFACING ITEMS 27%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-30-84

PROJECT NO.: F-FLH-BRF 37-1(3)042
PROJ. NAME: CROW AGENCY - BUSBY
LENGTH: 8.7 MILES
COUNTY: BIG HORN
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 79%
% TIME USED:
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 155,000.00
CONTRACTOR: CROW TRIBE OF MONT.
FROM (town): CROW AGENCY, MONT.
AWARD DATE:
DATE WORK STARTED: 7-16-84
PROBABLE COMPLETION DATE: 10-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 18

TELEPHONE: 638-4497
ADDRESS: P.O. BOX 460
CROW AGENCY, MONT.

GENERAL: THE FENCER FINISHED SETTING POSTS TO THE END OF THE PROJECT ON BOTH SIDES. THE WIRE IS STRUNG UP TO STA. 400 ON BOTH SIDES. THE FENCE SHOULD BE COMPLETED BY THE 15TH OF OCTOBER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT. 21,1984

PROJECT NO.: F 57-3(09) 121
PROJ. NAME: WINNETT - WEST
LENGTH: 9.1 MILES
COUNTY: FERGUS/PETROLEUM
CONTRACT TIME: 160 working days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 75
% TIME USED: 68
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,517,998.81
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 8/5/83
DATE WORK STARTED: August 30,1983
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538 - 8731
ADDRESS: P.O.BOX 491
Lewistown, Montana 59457

GENERAL: No work was performed on project this past reporting period. Contractor has advised that Plant Mix Paving will start the week of October 1,1984. No schedule has been received for the Seeding. Contract Items and their percentages complete remain as previously reported.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

115

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1984

PROJECT NO.: F63-1(3)10
PROJ. NAME: N. of Harlowton - North
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: 99
% TIME USED: 92
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,955,038.60
CONTRACTOR: Empire Sand & Gravel Co, Inc.
FROM (town): Billings
AWARD DATE: 03-30-84
DATE WORK STARTED: 03-1-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVere
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Project is complete except for seeding, which will be determined by weather conditions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPTEMBER 26, 1984

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 92
% TIME USED: 97
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: N/A
CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: OCT. 15, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 248-3827
ADDRESS: P.O. BOX 20437
BILLINGS, MONTANA - 59104

GENERAL: WORK IN PROGRESS FOR THIS REPORTING PERIOD INCLUDED ADJUSTING MANHOLES & VALVE BOXES. THESE ITEMS ARE 100% COMPLETE. FORMING & PLACING 4" CONCRETE SIDEWALK, 6" CONCRETE SIDEWALK, CONCRETE CURB & GUTER, & 8" CONCRETE RETAINING WALL. THESE ITEMS ARE NOW 100% COMPLETE. ALL TOP SOIL HAS BEEN PLACED & FINISHED. ALL SIGNING ITEMS ON THE ORIGINAL CONTRACT HAVE BEEN COMPLETED. ALL LUMINAIRE POLES & ASSEMBLIES ARE IN PLACE. THE ELECTRICAL SERVICE POLE & SERVICE ASSEMBLY HAS BEEN INSTALLED AND IS WORKING. THE GENERAL CLEAN-UP WORK ON THE PROJECT IS 50% COMPLETE. SOME OF THE ORIGINAL PAVEMENT MARKINGS ON NORTH 27TH ST. REMAIN TO BE REMOVED. THE STRIPING & PAVEMENT MARKINGS WILL BE COMPLETED BY OCT. 15, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

1/1

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-86

PROJECT NO.: M 1018 (6)
PROJ. NAME: 4th Av. & 31st St. Signals
LENGTH: AT INTERSECTION
COUNTY: YELLOWSTONE
CONTRACT TIME: CAL. DATE
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE: 27
% TIME USED: —
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42,992.00
CONTRACTOR: MIDLAND ELEC. CO.
FROM (town): BILLINGS
AWARD DATE: 5-9-83
DATE WORK STARTED: 11-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: POLES AND MATERIALS ARRIVED ON THE PROJECT AND THE POLES WERE FOUND TO BE UNACCEPTABLE. PROJECT IS PENDING APPROVAL OF PROCEDURE TO REPAIR THE POLES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 21,1984

PROJECT NO.: RS 236-1 (06) 32
PROJ. NAME: Winifred- P.N. Ferry
LENGTH: 17.0 Miles
COUNTY: Fergus
CONTRACT TIME: 45 Working Days
ORDER TO PROCEED DATE: July 30,1984
% COMPLETE: 4
% TIME USED: 47
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 304,782.20
CONTRACTOR: Wickens Construction Inc.
FROM (town): Lewistown, Mont.
AWARD DATE: July 6,1984
DATE WORK STARTED: August 20,1984
PROBABLE COMPLETION DATE: Oct. 19,1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: Lewistown,Mont. 59457

GENERAL: The G20-1 and G20-2 signs have been set. Crushing and stockpiling of the Top Surf. 1"Gr.2 B is in progress. Reshaping of the roadway began on Sept. 18,1984 using one Motor Patrol.Contractor has advised that hauling and laying of surfacing will start Sept. 24,1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-84

PROJECT NO.: ARSIZO 4053 1200
CONTRACT AMOUNT: $ 57,600.00
PROJ. NAME: BALLENTINE INTERCH.
CONTRACTOR: EDWARD T. COPPS CONSTR.
LENGTH: 0.00
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 7-27-84
CONTRACT TIME: 45 WORKING DAYS
DATE WORK STARTED: 9-6-84
ORDER TO PROCEED DATE: 8-27-84
PROBABLE COMPLETION DATE:
% COMPLETE: 15
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 26
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 4 TO 6
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: BILLINGS

GENERAL: CONTRACTOR HAS REMOVED THE OLD BEAMS AND PORTIONS OF THE DECK SLABS, SET THE NEW BEAMS AND ARE FORMING THE DIAPHRAGMS AND DECK SLAB.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-84

PROJECT NO.: BR 9048 (7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR. DATE WORK STARTED: 2-22-84

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 25

MANPOWER UNAVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-25-84

PROJECT NO.: F 53-1(6)6 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS - BROADVIEW DATE WORK STARTED: 1-10-84

LENGTH: 28.4 MILES ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 4

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 30, 1984

PROJECT NO.: BR 9054 DATE SURVEY AUTHORIZED: April 20, 1984

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: Sept. 6, 1984

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 10-19-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 2-4 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-84

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: Duck Ck. Br. DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

MANPOWER UNAVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 21.1984

PROJECT NO.: F 14-4 (01) 139 DATE SURVEY AUTHORIZED: May 22,1984

PROJ. NAME: Lavina West DATE WORK STARTED: August 23,1984

LENGTH: 8.3 Miles ESTIMATED COMPLETION DATE: 10/15/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 16

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-25-84

PROJECT NO.: BRF 16-1(18)1 DATE SURVEY AUTHORIZED: 7-13-84

PROJ. NAME: EAST BRIDGE - BILLINGS DATE WORK STARTED: 9-13-84

LENGTH: 1.7 MILES ESTIMATED COMPLETION DATE: 10-5-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 21,1984

PROJECT NO.: BR 9033-(4)

DATE SURVEY AUTHORIZED: April 20,1984

PROJ. NAME: Musselshell Bridge near Bundy

DATE WORK STARTED: July 27,1984

LENGTH: 0.4 Miles

ESTIMATED COMPLETION DATE: Oct. 30,1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow

TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 1 to 6

% COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

124

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

August 15, 1984

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark Broadwater & Powell Co.	.123	X081, X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FHL 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	44.2%	59.5% 11/01/84	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	81.5%	56.2% 07/01/84	Swan & Sons, Inc. $231,891.50
OM-AD 18(9)	Fergus & Wheatland Co.	22.982	Gravel, Surfacing (E000)	80.0%	75.2% 05/15/84	Konitz Contracting, Inc. $356,732.00
MT FH 12-1(1), RRS 5-3(18)145, FH 72-1(1) & FH 79-1(1)	Whitefish-Eureka, Olney Underpass, Star Meadows & Good Creek Roads	25.432	Grading, Base and Bituminous Pavement (I000)	33.3%	36% 10/15/84	Morrill Asphalt Paving $3,186,808.40
OM-AD 18(12)	Judith Basin Co.	37.000	Crushed Aggregate Surfacing E000	25%	96% 10/29/84	Konitz Contracting, Inc. $549,577.50
OM-AD 18(11)	Cascade & Teton Co.	22.600	Crushed Aggregate Surfacing	13.3%	27.3% 11/01/84	Maronick Const. Co., Inc.